



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **IVB-069**
Project ID: **P00516151LZ**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

This has reference to the herein Memorandum dated 19 April 2021 of **DPWH Region IV-B OIC Director YOLANDA L. TANGCO, CESO IV**, requesting for the approval of the **Modification** of the project under FY 2021 general Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310107100211000 Project ID: P00516151LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide – Primary Roads			Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Primary Roads		
Itabiak - San Vicente Road, Palawan K0166+508 - K0166+673			Itabiak - San Vicente Road, Palawan K0166+480-K0166+735		
Physical Target	Unit Cost (₱'000)	Allocation (₱'000)	Physical Target	Unit Cost (₱'000)	Estimated Cost (₱'000)
CW1- Construction of Road Slope Protection: 9,500.00 Square Meter (m²)	₱ 9.65 / Square Meter (m²)	₱ 91,675.00	CW1- Construction of Road Slope Protection: 4,432.00 Square Meter (m²)	₱ 20.68 / Square Meter (m²)	₱ 91,675.00
EAO	-	₱ 3,325.00	EAO	-	₱ 3,325.00
Total:		₱ 95,000.00	Total:		₱ 95,000.00

Justification:

- Modification is necessary due to change in station limits from **K0166+508 - K0166+673** to **K0166+480-K0166+735** for the following reasons:
 - The funds allocation is sufficient only to construct **4,432.00** square meters of slope protection based on construction materials price data and labor rates.
 - The decrease in physical target from **9,500.00** to **4,432.00** square meters due to the required length of anchor bolts based on slope stability analysis, however the unit cost presented is within the allowable range set by this department.

- Attached is the certification of reasonableness of unit cost dated April 19, 2021.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
In Visayas, NCR and Region IV-B

APPROVED / DISAPPROVED

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary
WIN1F06430