



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

Reference Number: IV-B - 197  
Project ID: P00561469LZ

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary

This has reference to the herein Memorandum dated May 21, 2021 of **DPWH Region IV-B OIC-Director YOLANDA L. TANGCO, CESO IV**, endorsing the request for approval of **Modification** of **District Engineer NESTOR L. DEL ROSARIO**, Mindoro Oriental District Engineering Office, of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 300106200605000</b> <b>Project ID: P00561469LZ</b>  Local Program  Flood Control and Drainage - Flood Control Structures / Facilities - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects  Construction of Calapan City River Control, Ibaba West to Lumangbayan, Calapan City, Oriental Mindoro			  Local Program  Flood Control and Drainage - Flood Control Structures / Facilities - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects  Construction of Calapan City River Control, Ibaba West to Lumangbayan, Calapan City, Oriental Mindoro		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Drainage Structure  <b>1005.00 Lineal meters</b> EAO	<b>₱ 96.02/ Lineal meters</b>	₱ 96,500.00	CW1- Construction of Flood Mitigation Structure  <b>320.80 Lineal meters</b> EAO	<b>₱ 300.81/ Lineal meters</b>	₱ 96,500.00
	-	₱ 3,500.00		-	₱ 3,500.00
<b>Total:</b>		<b>₱ 100,000.00</b>	<b>Total:</b>		<b>₱ 100,000.00</b>

Justification:

- Decreased in physical target from **1005.0 L.m.** to **320.80 L.m.** is due to the following reasons;
  - Construction of concrete structure resting on concrete cap with steel 9.00m steel sheet piles.
  - By using updated materials price per validated CY 2020 4<sup>th</sup> Quarter Construction Materials Price Data (CPMD) and Detailed Unit Price Analysis (DUPA) in the estimates.
- Attached is the certification of reasonableness of unit cost dated April 14, 2021.

Based on the evaluation, the submitted request for modification of the said project is found in order. Hence the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO, CESO I**  
Under Secretary for Operations  
In Visayas, NCR and Region IV-B

**APPROVED/DISAPPROVED**

**MARK A. VILLAR**  
Secretary

2.6 APJ/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN1F06715