

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: IVB-064

Project ID: P00561577LZ

MEMORANDUM

FOR : MARK A. VILLAR
Secretary

This has reference to the herein Memorandum dated April 12, 2021 of **DPWH Region IV-B OIC-Director YOLANDA L. TANGCO, CESO IV**, endorsing the request for approval of **Modification** of **District Engineer ELENA M. CASTILAN**, Romblon District Engineering Office of the project under FY 2021 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300106200714000 Project ID: P00561577LZ Local Program Local - Flood Control and Drainage - Flood Control Structures / Facilities - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Construction of Shore Protection/Causeway leading to Poctoy Port, Odiongan, Romblon			Local Program Local - Flood Control and Drainage - Flood Control Structures / Facilities - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Construction of Shore Protection/Causeway leading to Poctoy Port, Odiongan, Romblon		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Flood Mitigation Structure: 586.988 lineal meters	P 83.47 / lineal meters	P 49,000.00	CW1- Construction of Flood Mitigation Structure: 161.88 lineal meters	P 302.69 / lineal meters	P 49,000.00
EAO	-	P 1,000.00	EAO	-	P 1,000.00
Total:		P 50,000.00	Total:		P 50,000.00
Justification: <i>74% decrease in target; 263% inc. in unit cost</i> <ul style="list-style-type: none">➤ Modification is sought due to;<ul style="list-style-type: none">• Provision of Structural Concrete Protection on Steel Sheet Pile Foundation with a length of 8.0m Steel Pile• <u>Huge volume of embankment with 2,047.36 cu.m</u>• Barging of construction materials due to insufficient amount of approved source and• Construction of 0.28m thick PCCP and 0.15m thick for shoulder with curb and gutter; thus, decrease in physical target occurred from 586.988 lineal meters to 161.88 lineal meters.• Attached is the Certification of Reasonableness of Unit Cost dated April 12, 2021. <i>1 DE has no</i>					


Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in Visayas, NCR and Region IV-B

APPROVED / DISAPPROVED

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN1F06489