



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: VI-008
Project ID: P00603696VS

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department

This refers to the memorandum dated 21 February 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing the Project Modification requested by OIC - District Engineer MARIO G. SORIANO, Iloilo 4th District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310106100671000 Project ID: P00603696VS OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Jct Bancal-Leon-Antique Bdry Rd (S00114PN) - K0026 + 000 - K0027 + 000, K0032 + 125 - K0032 + 835, K0040 + 994 - K0041 + 000			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Jct Bancal-Leon-Antique Bdry Rd (S00114PN) - K0023 + 198 - K0023 + 208, K0023 + 225 - K0023 + 257, K0025 + 817 - K0026 + 320, K0032 + 125 - K0032 + 835		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Reconstruction to Concrete Pavement: 3.164 lane km	16,706.64 / lane km	52,859.805	CW1- Reconstruction to Concrete Payement: 2.566 lane km	20,600.08 / lane km	52,859.805
EAO	-	1,917.195	EAO	-	1,917.195
Total:		54,777.00	Total:		54,777.00
Justification: The modification is sought due to: 1. Change in station limits to prioritize the reconstruction of deteriorated road sections resulting to the decrease in physical target from 3.164 lane km to 2.566 lane km. 2. The increase in unit cost per lane km is due to the provision of drainage and slope protection structures and inclusion of paved shoulders and concrete curb & gutter. 3. Attached is a Certification for Reasonableness of Cost dated February 18, 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Secretary

Department of Public Works and Highways
Office of the Secretary

WIN2G02709