



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department

This refers to the memorandum dated 4 March 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing Project Modification requested by District Engineer CESAR M. HIPONA, JR., Iloilo City District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

| As per GAA/Original | | | As Modified | | |
|---|-------------------|--------------------|--|--------------------------|------------------------|
| Project Description | | | | | |
| UACS No. 310101100683000 Project ID: P00603697VS | | | | | |
| OO1: Ensure Safe and Reliable National Road System | | | OO1: Ensure Safe and Reliable National Road System | | |
| Asset Preservation - Preventive Maintenance - Primary Roads | | | Asset Preservation - Preventive Maintenance - Primary Roads | | |
| Iloilo-Capiz Rd (Old Route) (S00491PN) - K0001 + 101 - K0002 + 220 | | | Iloilo-Capiz Rd (Old Route) (S00491PN) – K0002 + (-540) – K0002 + 220 | | |
| Physical Target | Unit Cost (P'000) | Allocation (P'000) | Physical Target | Unit Cost (P'000) | Estimated Cost (P'000) |
| CW1 - Preventive Maintenance of Road: Asphalt Overlay: 4.316 Lane Km | 5,039.42/ Lane Km | 21,750.12 | CW1 - Preventive Maintenance of Road: Asphalt Overlay: 3.040 Lane Km | 7,154.64/ Lane Km | 21,750.12 |
| EAO | - | 443.88 | EAO | - | 443.88 |
| Total: | | 22,194.00 | Total: | | 22,194.00 |
| Justification: | | | | | |
| 1. Change in station limits to prioritize road sections requiring asphalt overlay resulting to the decrease in physical target from 4.316 lane km to 3.040 lane km. | | | | | |
| 2. The increase in unit cost per lane km is due to the design of the project utilizing bituminous concrete surface with anti-rutting additives (ARA). | | | | | |
| 3. Attached is the Certification for the Reasonableness of Cost dated March 4, 2022. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.


MAXIMO L. CARVAJAL

Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:


ROGER G. MERCADO

Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02762