



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Bonifacio Drive, Port Area, Manila

38

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department

This refers to the memorandum dated 04 March 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing the Project Modification requested by District Engineer GENARO M. PANGANIBAN, Negros Occidental 4th District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310104100415000 Project ID: P00603752VS					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System		
Asset Preservation – Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads – Primary Roads			Asset Preservation – Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads – Primary Roads		
Bacolod South Rd (S00127NR) - K0037 + 050 - K0037 + 081, K0037 + 237 - K0037 + 285			Bacolod South Rd (S00127NR)- K0044+482-K0044+662		
Physical Target	Unit Cost (P '000)	Allocation (P '000)	Physical Target	Unit Cost (P '000)	Estimated Cost (P '000)
CW1 - Reconstruction to Concrete Pavement: 0.212 Lane Km	17,099.15 / lane km	3,625.02	CW1- Reconstruction to Concrete Pavement: 0.360 Lane Km	10,069.50 / lane km	3,625.02
EAO	-	73.98	EAO	-	73.98
Total:		3,699.00	Total:		3,699.00
Justification:					
The modification is sought due to change in station limits to avoid overlapping of sections funded under the FY 2022 GAA. The adjustment in the station limits resulted to the increase in the physical target from 0.212 lane km to 0.360 lane km and decrease in unit cost per lane km.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02738