



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
REGIONAL OFFICE IV-B
Edsa, Quezon City

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary

This refers to the memorandum dated February 14, 2021 of OIC-Regional Director **GERALD A. PACANAN**, DPWH Region IV-B, endorsing the request for approval of **Modification of District Engineer ELENA M. CASTILAN**, Rombion District Engineering Office, the project under FY-2022 General Appropriation Act (GAA), to wit;

As per GAA/Original		As Modified			
Project Description					
UACS No. 310105100702000					
Project ID: P00603929LZ					
Organizational Outcome 1: Ensure Safe and Reliable National Road System		Organizational Outcome 1: Ensure Safe and Reliable National Road System			
Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads		Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads			
Tablas Circumferential Rd – K0124 + 884 - K0125 + 000, K0125 + 300 – K0126 + 521		Tablas Circumferential Rd – K0124 + 884 - K0125 + 000, K0125 + 860.73 – K0126 + 716, K0126 + 818.86 – K0126 + 900			
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Reconstruction to Concrete Pavement: 2.688 Lane-km	P 17,795.31 / lane-km	P 47,833.80	CW1- Reconstruction to Concrete Pavement: 2.12082 Lane-km	P 22,554.38 / lane-km	P 47,833.80
EA0	-	P 976.20	EA0	-	P 976.20
Total:		P 48,810	Total:		P 48,810
Justification:					
<ul style="list-style-type: none">Modification is sought due to raising of grade since the project is located in flooded area and other portion are part of approaches for newly constructed bridge; thus, voluminous embankment and provision of drainage and slope protection structures occur resulting to decrease in physical target and change in station limits from 2.688 lane-km to 2.12082 lane-km and K0124 + 884 - K0125 + 000, K0125 + 300 – K0126 + 521 to K0124 + 884 - K0125 + 000, K0125 + 860.73 – K0126 + 716, K0126 + 818.86 – K0126 + 900 respectively.Attached is the Certification of Reasonableness of Unit Cost dated January 25, 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MARINOL CARVAJAL
Undersecretary for Technical Services and Regional Operations
In Region IV-B, V, and VII

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

