



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated 11 February 2022 of **DPWH Region IV-B, Regional Director GERALD A. PACANAN**, endorsing the request for the approval of **Modification of District Engineer ANNIELYN E. PADULLO**, Southern Mindoro District Engineering Office, Dangay, Roxas, Oriental Mindoro of the project under FY 2022 General Appropriation Act (GAA), to wit:

<i>As per GAA/Original</i>		<i>As Modified</i>	
Project Description			
UACS No. 310106100772000 Project ID: P00603931LZ OO1: Ensure Safe and Reliable National Road System Asset Preservation – Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Calapan South Rd - K0187 + 398 - K0187 + 740, K0187 + 846 - K0188 + 000		 OO1: Ensure Safe and Reliable National Road System Asset Preservation – Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Calapan South Rd - K0187 + 380 - K0187 + 501.60	
Physical Target	Unit Cost (P'000)	Allocation (P'000)	
CW1 – Asset Preservation of Paved Road 0.992 lane Km.	₱ 17,782.26 / Lane Km.	₱ 17,640.00	
EA0	-	₱ 360.00	
Total:		₱ 18,000.00	
Justification:		Physical Target	Unit Cost (P'000)
1) Modification is requested due to the decrease in physical target from 0.992 lane km to 0.243 lane km resulted from provision of steel sheet piles for lined canal and concrete shoulder at left side for stabilization of base course and pavement.		CW1 – Asset Preservation of Paved Road 0.243 lane Km.	₱ 72,592.59 / Lane Km.
2) Station adjustment also resulted from provision of concrete slope protection with restoration of concrete shoulder and lined canal due to high terrain condition of the site.			₱ 17,640.00
		EA0	-
		Total:	₱ 18,000.00

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Region IV-B, VI and VII

APPROVED / DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02869

I-3,4-766