



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department

This refers to the memorandum dated 21 February 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing the Project Modification requested by OIC - District Engineer RICHARD EMMANUEL P. RAGRAGIO, Capiz 2nd District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310111100442000 Project ID: P00603972VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads			Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads		
Capiz-Aklan Rd - K0327 + 610 - K0328 + 742			Capiz-Aklan Rd - K0327 + 610 - K0328 + 109		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Drainage Structure along Road: 2,172 lineal meters	4.90 / lineal meter	10,642.80	CW1- Construction of Drainage Structure along Road: 898 Lineal Meters	11.85 / lineal meter	10,642.80
EAO	-	217.20	EAO	-	217.20
Total:		10,860.00	Total:		10,860.00
Justification:					
Modification is sought due:					
1. Adjustment in station limits based on the actual length of drainage structure that will be constructed along the road section which resulted to the decrease in physical target from 2,172 lineal meters to 898 lineal meters. The increase in unit cost per lineal meter is due to the structure excavation, subgrade preparation, and the inclusion of paved shoulders and curb and gutter.					
2. Attached is a Certification for Reasonableness of Cost dated February 21, 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL

Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02751