



M173

53

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

**MEMORANDUM**

**FOR :** **ROGER G. MERCADO**  
Secretary  
This Department

This refers to the memorandum dated 21 February 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310108100905000</b> <b>Project ID: P00604068VS</b>					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads			Asset Preservation Program - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads		
Guimaras Circumferential Rd - K0020 + 600 - K0021 + 100			Guimaras Circumferential Rd - K0020 + <b>415</b> - <b>K0020 + 833</b>		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Road Slope Protection Structure: 4,444.44 sq.m	17.37 / sq.m	77,200.00	CW1- Construction of Road Slope Protection Structure: <b>4,619.035 sq.m</b>	<b>15.19 / sq.m</b>	<b>70,161.90</b>
-	-	-	<b>ROW Acquisition: 4,180 square meters</b>	<b>1.68 / square meter</b>	<b>7,038.10</b>
EAO	-	2,800.00	EAO	-	2,800.00
Total:		80,000.00	Total:		80,000.00
Justification:					
1. Modification is sought due to change in start and end station limits to prioritize landslide prone road sections which resulted to an increase in physical target from 4,444.44 sq.m to 4,619.035 sq.m and decrease in unit cost per sq.m.					
2. ROW Component was already identified for payment of affected lots, structures, and utilities.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

  
**MAXIMO L. CARVAJAL**

Undersecretary for Technical Services and  
Regional Operations in Regions IV-B, VI, & VII

**APPROVED/DISAPPROVED:**

  
**ROGER G. MERCADO**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN2G02664

2494.72