



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department

This refers to the memorandum dated 24 February 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing the Project Modification requested by District Engineer NONIE A. VIYAR, Iloilo 1st District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109101004000 Project ID: P00604069VS OO1: Ensure Safe and Reliable National Road System Asset Preservation – Rehabilitation/ Reconstruction of National Roads with Slip, Slope Collapse – Tertiary Roads Guimbal- Igaras- Tubungan-Leon Rd – K0035+220 - K0035+290, K0043+450 -K0043+510			OO1: Ensure Safe and Reliable National Road System Asset Preservation – Rehabilitation/ Reconstruction of National Roads with Slip, Slope Collapse – Tertiary Roads Guimbal- Igaras- Tubungan-Leon Rd – K0035+220 - K0035+290, K0048+158 - K0048+230		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Road Slope Protection Structure: 3,212.00 sq. m.	9.80/ sq.m.	31,477.60	CW1- Construction of Road Slope Protection Structure: 1,493.96 sq.m.	21.07/ sq.m.	31,477.60
EAO	-	642.40	EAO	-	642.40
Total:		32,120.00	Total:		32,120.00
Justification: Modification is sought due to: 1. Change in station limits to prioritize landslide prone sections which resulted to a decrease in physical target from 3,212.00 sq.m. to 1,493.96 sq.m. based from the actual area covered by the project. 2. The increase in unit cost per sq.m. is due to the design of the project utilizing Active Non Mesh System with Erosion Control, voluminous quantities for earthworks, inclusion of drainage structure and provision of metal guardrails for road safety. 3. Attached is the Certification for the Reasonableness of Cost dated February 23, 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


MAXIMO L. CARVAJAL

Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:


ROGER G. MERCADO

Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02752