



MAY 16 2022

MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

FOR : Secretary **ROGER G. MERCADO**
This Department

This refers to the Memorandum dated March 16, 2022 of **DPWH Region VIII Director ALLAN S. BORROMEO, CESO III**, endorsing the request for the approval of the **Modification of Eusebio T. Culas, District Engineer, Leyte 5th District Engineering Office**, Baybay City, Leyte, of the project under FY 2022 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310107100398000 Project ID: P00604173VS OO1: Ensure Safe and Reliable National Road System Asset Preservation – Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide – Primary Roads Tacloban-Baybay South Rd – K0998 + 400 – K0998 + 700			OO1: Ensure Safe and Reliable National Road System Asset Preservation – Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide – Primary Roads Tacloban-Baybay South Rd – K0996 + 160 – K0996 + 200, K0998 + 325 – K0998 + 425		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1 – Construction of Road Slope Protection Structure: 1,111.10 Square meters	₱ 17,640.18/ Square meter	₱ 19,600,000.00	CW1 – Construction of Road Slope Protection Structure: 550 Square meters	₱ 35,636.36/ Square meter	₱ 19,600,000.00
EAO		₱ 400,000.00	EAO		₱ 400,000.00
Total:		₱ 20,000,000.00	Total:		₱ 20,000,000.00
Justifications: Modification is requested in view of the change in station limits and decrease in physical target due to the inclusion of a 12 m. total height of steel sheet piles required for its foundation requirement, thereby an increase in unit cost accordingly.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


RAFAEL C. YABUT

Senior Undersecretary

Undersecretary for Operations in Region VIII and NCR

APPROVED/DISAPPROVED:


ROGER G. MERCADO

Acting Secretary

2.1 ARGR/MLS/LSDR

Department of Public Works and Highways
Office of the Secretary



WIN2C03566