



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

May 4, 2022

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated April 22, 2022 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, endorsing the request of **District Engineer BENSALI A. KASIM**, Zamboanga del Sur 1st DEO, for the **modification** of the project under FY 2022 GAA, to wit;

As per GAA/Original		As Modified			
Project Description					
UACS No. 310204101797000 Project ID: P00604227MN					
OO1: Ensure Safe and Reliable National Road System – Network Development - Construction of By-Pass and Diversion Roads		OO1: Ensure Safe and Reliable National Road System – Network Development - Construction of By-Pass and Diversion Roads			
NRJ Bobongan-Sapa Anding-Upper Laperian-NRJ Gapasan By-Pass Road, Zamboanga del Sur		NRJ Bobongan-Sapa Anding-Upper Laperian-NRJ Gapasan By-Pass Road, Zamboanga del Sur			
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road: 4.20 lane km	₱ 11,666.67/ lane km	₱ 49,000,000.00	CW1- Construction of Concrete Road: 2.79294 lane km	₱ 17,544,236.54/ lane km	₱ 49,000,000.00
EA0	-	₱ 1,000,000.00	EA0	-	₱ 1,000,000.00
Total: ₱ 50,000,000.00		Total: ₱ 50,000,000.00			
Justification:					
<ul style="list-style-type: none">Increase in the unit cost/decrease in physical target by 1.40706 lane km (from 4.20 lane km to 2.79294 lane km) due to the inclusion of drainage and slope protection structures to accommodate surface runoff and stabilize the slope particularly the embanked section including the miscellaneous structures for traffic safety. Also, due to the large earthwork cost which constituted to 15.73% of the total cost of the project.The derived unit cost is based on approved Detailed Unit Price Analysis (DUPA) and Program of Works (POW).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


EUGENIO R. PIRO, JR.
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Acting Secretary

2.3 LDAM/AVS/AGC/ERP

