



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department


This refers to the memorandum dated 4 March 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing Project Modification requested by District Engineer CESAR M. HIPONA, JR., Iloilo City District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100517000 Project ID: P00604808VS OO1: Ensure Safe and Reliable National Road System Network Development - Road Widening - Tertiary Roads Cubay-Balabago Rd - K0004 + (-162) - K0006 + 785			OO1: Ensure Safe and Reliable National Road System Network Development - Road Widening - Tertiary Roads Cubay-Balabago Rd - K0005 + (-305) - K0005 + 353		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target (P'000)	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 - Road Widening: 5.862 Lane Km	7,210.95/ Lane Km	42,470.615	CW1-Road Widening : 1.29 Lane Km	32,549.88 / Lane Km	41,989.34406
ROW Acquisition: 2,750.00 sq.m.	4.82/ sq.m.	13,252.345	ROW Acquisition: 2,750.00 sq.m.	4.99/ sq.m.	13,733.61594
EAO	-	2,021.04	EAO	-	2,021.04
Total:		57,744.00	Total:		57,744.00
Justification:					
1. Modification is sought due to change in the station limits resulting to a decrease in physical target from 5.862 lane km to 1.29 lane km. The increase in unit cost per lane km is due to inclusion of drainage structure to prevent the newly widened road from flooding and provision of concrete curb and gutter and concrete paving blocks.					
2. Attached is the Certification for the Reasonableness of Cost dated March 4, 2022.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.


MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02723