



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MAR 24 2022

MEMORANDUM

FOR : Secretary **ROGER G. MERCADO**
This Department

This has reference to the herein memorandum dated March 14, 2022 of **DPWH Regional Director ALLAN S. BORROMELO, CESO III, DPWH Region VIII**, endorsing the request for the approval of the **Modification** of **CHARLITO S. CARLOBOS, OIC - District Engineer, Northern Samar 2nd District Engineering Office**, Laoang, Northern Samar, of the project under FY 2022 General Appropriation Act (GAA), to wit;

<i>As per GAA/Original</i>			<i>As Modified</i>		
Project Description					
UACS No. 310202101224000 Project ID: P00604931VS					
Organizational Outcome 1: Ensure Safe and Reliable National Road System			Organizational Outcome 1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Catarman-Laoang Rd - K0765+177 - K0765+600, K0772+098 - K0772+ 420 , K0772+ 500 - K0774+ 914			Catarman-Laoang Rd - K0765+177 - K0765+600, K0772+098 - K0772+ 396.30 , K0772+ 522.50 - K0774+ 300		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1 – Road Widening: 6.544 lane km	₱ 7,487,775 / lane km	₱ 49,000,000	CW1 – Road Widening: 5.0236 lane km	₱ 9,753,961 / lane km	₱ 49,000,000
EAO	-	₱ 1,000,000	EAO	-	₱ 1,000,000
		TOTAL: ₱ 50,000,000			TOTAL: ₱ 50,000,000
Justification:					
<ul style="list-style-type: none"> • Due to inclusion of construction of slope protection structure and extension of RCPC in the scope of works, the station limits changed, thereby resulting to a decrease in physical target and an increase in unit cost. • The derived unit cost and physical target were based on the approved plans, POW, DUPA, CMPD and Certificate of Cost Reasonableness. 					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Regional Operations in Region VIII and NCR

APPROVED / DISAPPROVED:


ROGER G. MERCADO
Acting Secretary

