



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

124


**MEMORANDUM**

**FOR :** **ROGER G. MERCADO**  
Secretary  
This Department

This refers to the memorandum dated 07 February 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310205100690000 Project ID: P00605265VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Construction of Missing Links/ New Roads			Network Development - Construction of Missing Links/ New Roads		
San Remigio - Bugo - Gen. Fullon - Valderrama Road, Antique			San Remigio - Bugo - Gen. Fullon - Valderrama Road, Antique		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Construction of Concrete Road: 8.067 lane km	14,474.01 / lane km	116,765.00	CW1- Construction of Gravel Road: 1.50 lane km	77,176.67 / lane km	115,765.00
-	-	-	ROW Acquisition: 7,500 square meters	0.133 / sq.m	1,000.00
EAO	-	4,235.00	EAO	-	4,235.00
Total:		121,000.00	Total:		121,000.00
Justification:					
Modification is sought due to:					
1. Change in scope of work from "Construction of Concrete Road" to "Construction of Gravel Road" since the project is a new road opening traversing a mountainous terrain; thus; making the available fund of the construction of concrete road insufficient; therefore, the construction of gravel road was considered.					
2. The decrease in physical target from 8.067 lane km to 1.50 lane km and increase in unit cost per lane km is due to the very extensive excavation works and slope protection structures. Attached is a Certification for Reasonableness of Cost dated February 04, 2022.					
3. ROW Component was already identified for payment of affected lots/properties and structures.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

  
**MAXIMO L. CARVAJAL**  
Undersecretary for Technical Services and  
Regional Operations in Regions IV-B, VI, & VII

**APPROVED/DISAPPROVED:**

  
**ROGER G. MERCADO**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN2G02787

392622