



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

Reference Number: **VIII-087**
Project ID: **P00605598VS**

MEMORANDUM

FOR : Secretary ROGER G. MERCADO
This Department

This refers to the Memorandum dated April 08, 2022 of **DPWH Region VIII Director ALLAN S. BORROMELO, CESO III**, endorsing the request for the approval of the **Modification** of **Ma. Margarita C. Junia, D.M., District Engineer, Eastern Samar District Engineering Office**, Borongan City, Eastern Samar, of the project under FY 2022 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310108101202000 Project ID: P00605598VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads			Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads		
Wright-Taft-Borongan Rd - K0867 + 150 - K0867 + 450			Wright-Taft-Borongan Rd - K0872 + 758 - K0872 + 808		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1 – Construction of Road Slope Protection Structure: 2,748.670 Square meters	P 17,639.97/ Square meters	P 48,486,480.00	CW1 – Construction of Road Slope Protection Structure: 1,738 Square meters	P 27,897.85/ Square meters	P 48,486,480.00
EAO		P 989,520.00	EAO		P 989,520.00
Total:		P 49,476,000.00	Total:		P 49,476,000.00
Justifications:					
- Modification is requested in view of change in station limits to prioritize road sections in immediate need of slope protection structure requiring volume to be excavated to suit actual field condition.					
- Decrease in physical target in view of the inclusion of a 72.75% drainage & slope protection works and a 5.913% bridge construction % weight of the scope of work reflected in the submitted Certificate of Reasonableness of Cost Estimate duly signed & submitted by the District Engineer affecting the construction cost.					


Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

RAFAEL O. YABUT

Senior Undersecretary

Undersecretary for Operations in Region VIII and NCR

APPROVED/DISAPPROVED:



ROGER G. MERCADO

Acting Secretary

2.1 BKEU/MLS/LSDR

Department of Public Works and Highways
Office of the Secretary



WIN2C03568