



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Secretary
This Department


This refers to the memorandum dated 21 February 2022 of **DPWH Region VI Director TIBURCIO DL CANLAS**, endorsing the Project Modification requested by District Engineer RODNEY A. GUSTILO, Negros Occidental 3rd District Engineering Office, under the FY 2022 General Appropriations Act (GAA), to wit:

| As per GAA/Original | | | As Modified | | |
|--|-----------------------|--------------------|--|------------------------------|------------------------|
| Project Description | | | | | |
| UACS No. 310202101191000 Project ID: P00606030VS | | | | | |
| OO1: Ensure Safe and Reliable National Road System | | | OO1: Ensure Safe and Reliable National Road System | | |
| Network Development - Road Widening - Secondary Roads | | | Network Development - Road Widening - Secondary Roads | | |
| Bacolod South Rd (Kabankalan – Hinobaan Section) – K0091 + 700 – K0092 + 127, K0100 + 134 – K0100 + 194, K0100 + 210 – K0100 + 270, K0106 + 914 – K0107 + 056, K0107 + 069 – K0107 + 209 | | | Bacolod South Rd (Kabankalan – Hinobaan Section) K0091 + 700 – K0092 + 127, K0100 + 079 – K0100 + 190 , K0100 + 215 – K0100 + 229 , K0106 + 837 – K0106 + 995 , K0107 + 069 – K0107 + 149 | | |
| Physical Target | Unit Cost (P'000) | Allocation (P'000) | Physical Target | Unit Cost (P'000) | Estimated Cost (P'000) |
| CW1 – Road Widening: 1.744 lane km | 13,900.94/ lane km | 24,243.24 | CW1 – Road Widening: 1.672 lane km | 14,499.54/ lane km | 24,243.24 |
| EAO | - | 494.76 | EAO | - | 494.76 |
| Total: | | 24,738.00 | Total: | | 24,738.00 |
| Justification: Modification is sought to prioritize unwidened road sections which resulted to the adjustment in station limits. The decrease in physical target from 1.744 lane km to 1.672 lane km is due to provision of slope protection structures (Grouted Riprap and Stone Masonry) and inclusion of solar streetlights for road safety. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI, & VII

APPROVED/DISAPPROVED:


ROGER G. MERCADO
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02814