



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary

This has reference to the herein Memorandum dated 11 February 2022 of DPWH Region IV-B Director **GERALD A. PACANAN**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. Project ID:	310202100980000 P00606275LZ		001: Ensure Safe and Reliable National Road System Network Development – Road Widening – Secondary Roads Road Widening - Puerto Princesa North Rd - K0142 + 841 - K0147 + 000		
Physical Target	Unit Cost (#000)	Allocation (#000)	Physical Target	Unit Cost (#000)	Estimated Cost (#000)
CW1- Road Widening: 8.342 Lane Km (l-km)	P 14,475.00/ Lane Km	P 120,750.45	CW1- Road Widening: 6.236 Lane Km (l-km)	P 19,363.45/ Lane Km	P 120,750.45
EAO	-	P 4,379.55	EAO	-	P 4,379.55
Total:		P 125,130.00	Total:		P 125,130.00
Justification:					
1. The decrease in physical target from 8.342 to 6.236 lane km due to the following:					
• The design requirement of a roadway of 9.70 meter which involves PCCP width of 6.70 meter (2lanes at 3.35) at 0.28m in thickness which involved volume of common surplus excavation of 19,638 cu.m. and the portion of excavated materials were utilized as filling/embankment materials to raise the elevation in some road sections.					
• Involved huge volume of aggregate sub-base course of 10,274.64 cu.m. as underlying support to the pavement.					
• The provision of 3,334 cu.m. stone masonry (Item 506) will be used for headwalls and slope protection works.					
• The provision of other work items such as solar studs of 521 each and thermoplastic pavement markings of 1,560 sq.m. for road safety requirements.					
• The preparation of Program of Work and DUPA was made consistent to the provision of D.O. No. 32 s. 2011.					
2. Attached is the certification of reasonableness of unit cost dated 3 February 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMILIO V. CARVAJAL

Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI and VII

APPROVED / DISAPPROVED

ROGER G. MERCADO

Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02838

I-3.4-708