



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary

This has reference to the herein Memorandum dated 25 March 2022 of **DPWH Region IV-B Director GERALD A. PACANAN**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original		Project Description		As Modified	
UACS No.	310109100994000				
Project ID:	P006093231Z				
OO1: Ensure Safe and Reliable National Road System		OO1: Ensure Safe and Reliable National Road System			
Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads		Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads			
Palawan Circum. Rd (Panalingaan-Tagbita-Latud) – K0274 + 599 - K0274 + 662.40		Palawan Circum. Rd (Panalingaan-Tagbita-Latud) – K0274+309.00-K0274+321.00; K0274+588.00-K0274+626.00; K0274+662.00-K0274+719			
Physical Target	Unit Cost (₱000)	Allocation (₱000)	Physical Target	Unit Cost (₱000)	Estimated Cost (₱000)
CW1- Construction of Road Slope Protection Structure: 2,445.830 square meter (sq.m.)	P17.37/ Square meter	P42,484.13	CW1- Construction of Road Slope Protection Structure: 1,917.63 square meter (sq.m.)	P22.50/ Square meter	P43,144.50
EAO	-	P1,540.875	EAO	-	P880.50
Total:		P44,025.00	Total:		P44,025.00
Justification:					
1. The decrease in physical target from 2,445.830 to 1,917.63 square meter due to the following:					
<ul style="list-style-type: none"> The budget allocation is sufficient only to construct 1,917.63 square meter of road slope protection structure based on construction materials price data and labor rates. To cater the sections that requires slope protection works to prevent from rock fall and landslide. The project requires the use of Active Protection System as Slope Protection Structures. The preparation of Program of Work and DUPA was made consistent to the provision of D.O. No. 32 s. 2011. 					
2. The modification is necessary due to adjusted EAO from 3.5% to 2.0%, to cater the provision of active protection system with erosion control mat for the stability or safety of actual site condition					
3. Attached is the certification of reasonableness of unit cost dated March 25, 2022.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL

Undersecretary for Technical Services and Regional Operations in Regions IV-B, VI and VII

APPROVED / DISAPPROVED

ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02914