



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: IVB-117
Project ID: P00609332LZ

MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary

This has reference to the herein Memorandum dated 18 March 2022 of DPWH Region IV-B Director GERALD A. PACANAN, requesting for the approval of the Modification of the project under FY 2022 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102100815000 Project ID: P00609332LZ			OO1: Ensure Safe and Reliable National Road System Asset Preservation Program - Preventive Maintenance - Secondary Roads Princesa North Rd - K0189+681 - K0194+591		
OO1: Ensure Safe and Reliable National Road System Asset Preservation Program - Preventive Maintenance - Secondary Roads Princesa North Rd - K0189+681 - K0194+591			OO1: Ensure Safe and Reliable National Road System Asset Preservation Program - Preventive Maintenance - Secondary Roads Puerto Princesa North Rd - K0189+681 - K0194+358		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Preventive Maintenance of Road: Asphalt Overlay: 10.248 lane km	P 9,414.40/ Lane Km	P 96,478.77	CW1- Preventive Maintenance of Road: Asphalt Overlay: 9.782 lane km	P 8,605.64/ lane km	P 84,180.41
EAO	-	P 3,499.23	CW2- Road Safety: Pavement Markings (including solar studs): 9.782 lane km EAO	P 1,257.24/ lane km	P 12,298.36
Total:		P 3,499.23	Total:		P 3,499.23
Total:		P 99,978.00	Total:		P 99,978.00
Justification:					

Justification:

1. The modification is necessary due to decrease in physical target from 10.248 to 9.782 lane km due to budget allocation which is sufficient only to construct 9.782 lane km based on construction materials price data and labor rates made consistent to the provision of D.O. No. 32 S. 2011.
2. The modification is necessary due to additional scope of work for road safety and change in station limits based on the actual survey.
3. Attached is the certification of reasonableness of unit cost dated 18 March 2022.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO V. CARVAJAL

Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI and VII

APPROVED / DISAPPROVED

ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02862