



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
MANILA

Reference Number:	V-060
Project ID:	P00609355LZ

MEMORANDUM

FOR : ROGER G. MERCADO  
Acting Secretary

This refers to the Memorandum dated February 18, 2022, of DPWH Region V Director VIRGILIO C. EDUARTE, CESO IV for the approval of Modification of the project under the FY 2022 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
<b>Project Description</b>					
<b>UACS No. 310109100871000</b> <b>Project ID: P00609355LZ</b>					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System		
Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads			Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads		
Nabua-Balatan Rd - K0490 + 000 - K0490 + 232			Nabua-Balatan Rd - K0490 + 640 - K0490 + 990		
Physical Target	Unit Cost (P)	Allocation (P)	Physical Target	Unit Cost (P)	Estimated Cost (P)
CW1 – Construction of Road Slope Protection Structure – 6111.111 Square meters	17,370.00 / Square meters	106,150,000.00	CW1 – Construction of Road Slope Protection Structure – 5274.36 Square meters	20,125.66 / Square meters	106,150,000.00
EAO –		3,850,000.00	EAO –		3,850,000.00
Total:		110,000,000.00	Total:		110,000,000.00
<ul style="list-style-type: none"><li><b>Justification:</b> Change in CW1 Physical Target based on adjusted station limits adopting the estimated quantity computations prioritizing the critical section that requires immediate intervention to prevent further erosion of adjacent sections and to suit actual site condition conducted during engineering survey.</li><li>'Provision of Permanent Ground Anchor and Active Wire Mesh System (High Tensile) in the design of slope protection structures, allocating 20.25% and 59.04%, respectively, of total construction cost.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Acting Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I  
Undersecretary for Operations  
Regions I, II,III, IV-A, V and CAR

APPROVED/DISAPPROVED:

ROGER G. MERCADO  
Acting Secretary

2.1 ACC/MBB/ACL/RRB