



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
MANILA

MS3

Reference  
Number: V-027  
Project ID: P00610125LZ

**MEMORANDUM**

**FOR :** **ROGER G. MERCADO**  
Acting Secretary

This refers to the Memorandum dated March 21, 2022, of **DPWH Region V Director VIRGILIO C. EDUARTE, CESO III**, endorsing the request of **District Engineer Simon N. Arias**, Masbate 2nd District Engineering Office, for the approval of **Modification** of the project under the FY 2022 General Appropriations Act (GAA), to wit:

| As per GAA/Original   |                           |                      | As Modified  |                           |                      |
|---|---------------------------|----------------------|--|---------------------------|----------------------|
| <b>Project Description</b>  |                           |                      |  |                           |                      |
| <b>UACS No. 310102100827000</b><br><b>Project ID: P00610125LZ</b>   |                           |                      |  |                           |                      |
| OO1: Ensure Safe and Reliable National Road System  |                           |                      | OO1: Ensure Safe and Reliable National Road System                     |                           |                      |
| Asset Preservation - Preventive Maintenance - Secondary Roads   |                           |                      | Asset Preservation - Preventive Maintenance - Secondary Roads          |                           |                      |
| Jct Milagros-Baleno-Lagta Rd - K0042+780 - K0047+200  |                           |                      | Jct Milagros-Baleno-Lagta Rd - K0042+682 - K0045+725                   |                           |                      |
| Physical Target   | Unit Cost                 | Allocation (P)       | Physical Target  | Unit Cost                 | Estimated Cost       |
| CW1 – Preventive Maintenance of Road: Asphalt Overlay – 16.861 Lane Km  | ₱ 10,321,911.51 / Lane Km | ₱ 174,037,750        | CW1 – Preventive Maintenance of Road: Asphalt Overlay – 11.736 Lane Km | ₱ 14,829,392.47 / Lane Km | ₱ 174,037,750        |
| EAO   | -                         | ₱ 6,312,250          | EAO  | -                         | ₱ 6,312,250          |
| <b>Total:</b>   |                           | <b>₱ 180,350,000</b> | <b>Total:</b>  |                           | <b>₱ 180,350,000</b> |
| <b>Justification:</b>   |                           |                      |  |                           |                      |
| <ul style="list-style-type: none"><li>Decrease in physical target due to increase in unit cost in consideration of the provision under D.O. 88 s. 2020 and D.O. 164 s. 2016, to include bicycle facility and sidewalk/paved shoulder along national road and the top surface of the additional lanes/paved shoulder must be at the same level to avoid road accidents due to uneven surface level. The programmed amount includes additional miscellaneous structures like signage and street luminaires to promote security and improve safety for drivers and pedestrians.</li><li>The derived unit cost and physical target were based on the approved plans, POW, DUPA, CMPD and Certificate of Cost Reasonableness (copy attached).</li><li>Change in station limits to coincide the actual length of the revised physical target.</li></ul> |                           |                      |  |                           |                      |

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.


**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
In Luzon except NCR and Region IV-B

**APPROVED/DISAPPROVED:**

**ROGER G. MERCADO**  
Acting Secretary

2.1 ACC/MBB/ACL/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN2F05982