

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

Reference Number: **V-035**
Project ID: **P00610126LZ**

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary

This refers to the Memorandum dated March 21, 2022, of **DPWH Region V Director VIRGILIO C. EDUARTE, CESO IV**, endorsing the request of **District Engineer Simon N. Arias**, Masbate 2nd District Engineering Office, for the approval of **Modification** of the project under the FY 2022 General Appropriations Act (GAA), to wit:

Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description UACS No. 310102100828000 Project ID: P00610126LZ OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance - Secondary Roads Jct Tawad-Balud Rd - K0027 + 300 - K0031 + 756			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance - Secondary Roads Jct Tawad-Balud Rd - K0027 + (-360) - K0028 + 944, K0029 + 910 - K0031 + 390		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW1 – Preventive Maintenance of Road: Concrete Reblocking – 8.848 Lane Km	₱ 17,995,592.22 / Lane Km	₱ 159,225,000	CW1 – Preventive Maintenance of Road: Asphalt Overlay – 11.032 Lane Km	₱ 14,433,013.05 / Lane Km	₱ 159,225,000
EAO	-	₱ 5,775,000	EAO	-	₱ 5,775,000
Total:		₱ 165,000,000	Total:		₱ 165,000,000
Justification: <ul style="list-style-type: none">Change in station limits to avoid overlapping with the adjacent projects (straight line diagram attached) and to correct the beginning station limit as per RBIA database.Increase in physical target since the allocated amount is more than enough to complete the original target due to decrease in unit cost as per approved plans, POW and DUPA.Change type of work as per actual road condition and RBIA road condition database which is good to poor condition thus only subject for asphalt overlay (copy attached).					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
In Luzon except NCR and Region IV-B

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

2.1 ACC/MBB/ACL/RRB

Department of Public Works and Highways
Office of the Secretary



WIN2F06110