



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated 11 February 2022 of **DPWH Region IV-B, Regional Director GERALD A. PACANAN**, endorsing the request for the approval of **Modification of District Engineer ANNIELYN E. PADULLO**, Southern Mindoro District Engineering Office, Dangay, Roxas, Oriental Mindoro of the project under FY 2022 General Appropriation Act (GAA), to wit;

<i>As per GAA/Original</i>		<i>As Modified</i>	
Project Description			
UACS No. 320102105012000 Project ID: P00621123LZ OO2: Protect Lives and Properties Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Pula River Control, Brgy. Pagalagala Section, Sta. 0+000 - Sta. 0+480		OO2: Protect Lives and Properties Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Pula River Control, Brgy. Pagalagala Section, Sta. 0+000 - Sta. 0+480 and Sta 0 + 000 - Sta 0 + 086	
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Estimated Cost (P'000)
CW1 – Construction of Flood Mitigation Structure 415.98 l.m. EAO	₱ 117.79 / L.m.	₱ 49,000.00	₱ 86.57 / L.m. ₱ 49,000.00
	-	₱ 1,000	-
	Total:	₱ 50,000.00	Total: ₱ 50,000.00

Justification:

- 1) Modification is requested due to the increase in physical target from **415.98 l.m.** to **566 l.m.** caused by the decreased price of boulders based on the construction materials price data.
- 2) Station limit is adjusted from the observed scouring along the river bank. Hence, prioritizing these sections in upstream & downstream is to provide protection & safety for the residents nearby the bank.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


MAXIMO L. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Region IV-B, VI and VII

APPROVED / DISAPPROVED:



ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02792