



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference
Number: **IVB-235**

Project ID: **P00636961LZ**

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary

This has reference to the herein Memorandum dated 21 March 2022 of **DPWH Region IV-B Director GERALD A. PACANAN**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

<i>As per GAA/Original</i>			<i>As Modified</i>
Project Description			
UACS No. 300215101629000 Project ID: P00636961LZ			
Convergence and Special Support Program (CSSP)			Convergence and Special Support Program (CSSP)
Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities			Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities
Rehabilitation of Road with Slips, Slope Collapse and Landslide along TDC - Pagdanan Road, San Vicente, Palawan, Sta. 14+040.00 to Sta. 14+122.00			Rehabilitation of Road with Slips, Slope Collapse and Landslide along TDC - Pagdanan Road, San Vicente, Palawan, Sta. 14+040.00 to Sta. 14+113.00
Physical Target	Unit Cost (#'000)	Allocation (#'000)	Physical Target
CW1- Construction of Road Slope Protection Structure: 787.525 sq.m.	P 43.73/ sq.m.	P 34,440.14	CW1- Construction of Road Slope Protection Structure: 1,517.27 sq.m.
EAO	-	P 702.86	EAO
Total:		P 35,143.00	Total:
			P 702.86
			P 35,143.00

Justification:

- The increase in physical target from **787.525 sq.m.** to **1,517.27 sq.m.** is due to the following:
 - The budget allocation is sufficient to construct **1,517.27 sq.m.** of road slope protection structure based on construction materials price data and labor rates.
 - To maximize the allotted fund resulted from less earthwork activities and road safety requirements.
 - The preparation of Program of Work and DUPA was made consistent to the provision of D.O. No. 32 s. 2011.

2. Attached is the certification of reasonableness of unit cost dated 21 March 2022.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

MAXIMO L. CARVAJAL

Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI and VII

APPROVED ~~DISAPPROVED~~



ROGER G. MERCADO

Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G03034