



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference
Number: **IVB-152**

Project ID: **P006393831Z**

MEMORANDUM

FOR : ROGER G. MERCADO
Acting Secretary


This has reference to the herein Memorandum dated 21 March 2022 of **DPWH Region IV-B Director GERALD A. PACANAN**, requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit:

<i>As per GAA/Original</i>		<i>As Modified</i>	
Project Description			
UACS No. 300219100142000 Project ID: P006393831Z Convergence and Special Support Program (CSSP) Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities Construction (Completion) of River Control Structure and Drainage System, Bangon River Control, Tablas Island, Romblon		Convergence and Special Support Program (CSSP) Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities Construction (Completion) of River Control Structure and Drainage System, Bangon River Control, Tablas Island, Romblon	
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target
CW1- Construction of Flood Mitigation Structure: 915.165 lineal meter (lm) EAO	P 115.99 / Lineal meter	P 106,150.00	CW1-Construction of Flood Mitigation Structure: 542.65 lineal meter (lm) EAO
		P 3,850.00	
	Total:	P 110,000.00	Total:
			P 3,850.00
			P 110,000.00
Justification:			
1. The decrease in physical target from 915.165 to 542.65 lineal meter due to the following:			
• The budget allocation is sufficient only to construct 542.65 lineal meter of flood mitigation structure based on construction materials price data and labor rates.			
• Project involves huge volume of 10,332.02 cu.m. embankment from borrow.			
• Project design requires 10,175 m steel sheet piles for slope protection works.			
• The preparation of Program of Work and DUPA was made consistent to the provision of D.O. No. 32 s. 2011.			
2. Attached is the certification of reasonableness of unit cost dated 21 March 2022.			

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence the said request is hereby recommended for the Secretary's consideration and approval.


MAXIMO V. CARVAJAL
Undersecretary for Technical Services and
Regional Operations in Regions IV-B, VI and VII

APPROVED /DISAPPROVED


ROGER G. MERCADO
Acting Secretary

Department of Public Works and Highways
Office of the Secretary



WIN2G02884