



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 15, 2020

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 09, 2020 of **DPWH Region XIII Director POL M. DELOS SANTOS**, endorsing the request of **District Engineer HENRY CRUZ J. MARAPAO**, Surigao del Norte 2nd DEO, for the **modification** of the project under FY 2020 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310305101185000 Project ID: P00401049MN					
OO1: Ensure Safe and Reliable National Road System - Bridge - Widening of Permanent Bridges			OO1: Ensure Safe and Reliable National Road System - Bridge - Widening of Permanent Bridges		
Pongtod Br. (Parallel Br.) along Daang Maharlika (Surigao-Agusan Sect)			Pongtod Br. (B00862MN) along Daang Maharlika (Surigao-Agusan Sect)		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Widening of Bridge: 381.60 lane km	₱ 102,725.37/ lane km	₱ 39,200,000	CW1- Widening of Bridge: 407.36 lane km	₱ 96,229.38/ lane km	₱ 39,200,000
EAO	-	₱ 800,000	EAO	-	₱ 800,000
Total:		₱ 40,000,000	Total:		₱ 40,000,000
Justification: <ul style="list-style-type: none">Increase in physical target of 25.76 sq.m. (from 381.60 sq.m. to 407.36 sq.m.) due to the needed increase in the bridge length based on design analysis.Change in specific type of work from Widening (Construction of Parallel Bridge) to Widening (from 2-4 lanes), i.e., additional of lane both sides, due to Right-of-Way (ROW) issues, affecting structures like Solar Dryer, residences, and posts of electric and Globe telecommunications. There is also, an issue on Geometric Alignment of the transition road (approaches) of parallel bridge to existing Four (4) lanes carriageway of the adjacent roadway, which is part of Daang Maharlika (Surigao-Agusan Section). The said transition road of the upgraded parallel bridge will overlay the newly finished road widening implemented by the Regional Office funded under FY2018 GAA.The decrease in unit cost is based on approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

