



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102100018000 Project ID: P00200120LZ OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program – Preventive Maintenance - Secondary Roads Nueva Ecija-Aurora Rd - K0213 + 966 - K0214 + 900 , K0217 + 757 - K0218 + 000, K0219 + 010 - K0220 + 000, K0220 + 640 - K0223 + 186 , K0223 + 196 - K0224 + 000 , K0226 + 000 - K0229 + 000, K0230 + 155 - K0230 + 698			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program – Preventive Maintenance - Secondary Roads Nueva Ecija-Aurora Rd - K0217 + 757 - K0218 + 000, K0219 + 010 - K0220 + 000, K0220 + 640 - K0224 + 000 , K0226 + 000 - K0229 + 000, K0229 + 928 - K0230 + 698		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay/ 18.49 Lane Km.	P 4.963M /lane km	P 91,766,675	CW1- Preventive Maintenance of Road: Asphalt Overlay/ 16.642 Lane Km.	P 5.514M /lane km	P 91,766,675
EAO	-	P 3,328,325	EAO	-	P 3,328,325
Total:		P 95.095M	Total:		P 95.095M
Justification:					
<ul style="list-style-type: none">• That K0213+966 to K0214+909 should be deleted because it was funded already under CY 2017 GAA for reconstruction and being implemented by this Office.• That K0223+186 to K0223+196 is existing 10 meter bridge (Disalet Bridge) with severe scaling concrete surface deck and need to be overlaid to lower the roughness and to make the road continuous asphalt surface from K0220+640 to K0224+000.• That K0229+928 - K0230+155 is still concrete road with poor condition and need to be overlaid to lower the roughness and to maintain the asphalt road surface from K0229+928 to K0230+698.• Due to the adjustments and deletion of station limits, reduced the physical target from 18.49 lane km to 16.642 lane km based on the approved POW and OUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8G02053



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200549000 Project ID: P00240866LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, Brgy. Dilaguidi, Dilasag, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, Brgy. Dilaguidi, Dilasag, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 1.60 lane km	P 6.125 M /lane km	P 9.80M	CW1- Construction of Concrete Road/ 2.96044 lane km	P 3.310 M /lane km	P 9.80M
EAO	-	P 200.00T	EAO	-	P 200.00T
Total:		P 10.00M	Total:		P 10.00M
Justification:					
Increase in physical target to maximize the utilization of funds, from 1.60 lane km to 2.96044 lane km. The additional locations of existing gravel road were surveyed within the same Barangay and considered in the approved POW.					
• Derived unit cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8G02052

2.4 IMM/LCA/AVE/DSS



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the modification of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310208100005000 Project ID: P002015061Z OO1 : Ensure Safe and Reliable National Road System - Network Development Program - Off-Carriageway Improvement - Secondary Roads Baler-Casiguran Rd (Baler-Dinadiawan) - K0251 + 000 - K0252 + 213, K0252 + 309 - K0253 + 945, K0253 + 959 - K0254 + 160, K0254 + 173.55 - K0256 + 693, K0257 + 414 - K0262 + 970			OO1 : Ensure Safe and Reliable National Road System - Network Development Program - Off-Carriageway Improvement - Secondary Roads Baler-Casiguran Rd (Baler-Dinadiawan) - K0251 + 000 - K0252 + 213, K0252 + 309 - K0253 + 945, K0253 + 959 - K0254 + 160, K0254 + 173.55 - K0256 + 693, K0257 + 414 - K0262 + 970, K0262+995 - K0264+508, K0264+669 - K0264+802.57, K0264+812.18 - K0265+831.18		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Off-Carriageway Improvement: Shoulder Paving/Construction / 34,828.00 sq. m.	P 2,770.76 /sq.m	P 96.50M	CW1- Off-Carriageway Improvement: Shoulder Paving/Construction / 55,023 sq. m.	P 1,753.81 /sq.m	P 96.50M
EAO	-	P 3.50M	EAO	-	P 3.50M
Total:		P 100.00M	Total:		P 100.00M
Justification:					
<ul style="list-style-type: none">Increase in target from 34,828.00 sq.m. to 55,023.00 sq.m. since the allocation is more than enough to complete the project as per CY2018 GAA.Inclusion of the Construction of 3,604.13 lm Line Canal and Slope Protection with an area of 3,441.30 sq.m. based on the approved plans.Change in station limits, due to the extension of project limit.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary

WIN8G01944



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310108100087000 Project ID: P00200802LZ 001 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads Baler-Casiguran Rd (Dinadiawan-Casiguran Sect) - K0298 + 893 - K0299 + 133			001 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads Baler-Casiguran Rd (Dinadiawan-Casiguran Sect) - K0298 + 893 - K0298 + 992.50		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Road Slope Protection Structure/ 808.00 sq.m.	P 5,387.57 /sq.m	P 4,353,160	CW1- Construction of Road Slope Protection Structure/ 723.37 sq.m.	P 6,017.89 /sq.m	P 4,353,16M
EAO	-	P 88,840	EAO	-	P 88,840
Total:		P 4.442M	Total:		P 4.442M
Justification: <ul style="list-style-type: none">✓ Decrease in physical target is due to the insufficiency of funds to complete the original target of 808.00 sq.m. as per CY2018 GAA.• The <i>end station limit</i> in the proposed listing based on CY 2018 GAA will be changed from K0298+893 - K0299+133 to K0298+893 - K0298+992.50 (mountain side) due to the ravine side that should be protected.• Inclusion of the construction of <u>Concrete Lined Canal and Roadway Excavation</u> (surplus common) prior to the construction of slope protection at the mountain side based on the approved plan.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SORIANO, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 TMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary

WIN8G01972



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200554000 Project ID: P00240865LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, Brgy. Manggitahan, Dilasag, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, Brgy. Manggitahan, Dilasag, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 1.60 lane km	P 6.125 M /lane km	P 9.80M	CW1- Construction of Concrete Road/ 3.316 lane km	P 2.955 M /lane km	P 9.80M
EAO	-	P 200.00T	EAO	-	P 200.00T
Total:		P 10.00M	Total:		P 10.00M
Justification: <ul style="list-style-type: none">Increase in physical target to maximize the utilization of funds, from 1.60 lane km to 3.316 lane km, since the project allotment is more than enough for the concreting of road.Derived unit cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02056



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the modification of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109100065000 Project ID: P002009031Z OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads		
Baler-Cemento via Dicaloyungan - K0235 + 440 - K0235 + 525, K0236 + 010 - K0236 + 055, K0237 + 000 - K0237 + 050, K0237 + 200 - K0237 + 330, K0239 + 970 - K0240 + 056			Baler-Cemento via Dicaloyungan - K0235 + 440 - K0235 + 536.56, K0236 + 010 - K0236 + 055, K0237 + 000 - K0237 + 050, K0237 + 200 - K0237 + 340, K0239 + 970 - K0240 + 056		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Road Slope Protection Structure/ 1,584.00 sq.m.	P 4,518.27 /sq.m	P 7,156,940	CW1- Construction of Road Slope Protection Structure/ 1,886.79 sq.m.	P 3,793.18 /sq.m	P 7,156,940
EAO	-	P 146,060	EAO	-	P 146,060
Total:		P 7.303M	Total:		P 7.303M
Justification: <i>Increase in target / decrease in unit cost</i>					
<ul style="list-style-type: none">The end station limit of location 1 in the proposed listing based on CY 2018 GAA will be changed from K0235+440 - K0235+525 to K0235+440 - K0235+536.56 due to adjoining area that has to be protected based on the approved plans.Due to the adjustment of end station limit of location 1, the target area of 1,584 sq.m. based on GAA will be changed to 1,886.79 sq.m. based on the approved POW.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SUGILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 INM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02055



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200529000 Project ID: P00258019L2 LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Zarah to Suklayin Road, <u>Brgy. San Luis, Baler, Aurora</u>			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Zarah to Suklayin Road, <u>San Luis and Baler, Aurora</u>		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 6.70 lane km	P 5.12M /lane km	P 34.30M	CW1- Construction of Concrete Road/ 6.307 lane km	P 5.44 M /lane km	P 34.30M
EAO	-	P 700.00T	EAO	-	P 700.00T
Total:		P 35.00M	Total:		P 35.00M
Justification: <ul style="list-style-type: none">• Typographical error. "Brgy. San Luis, Baler" should be "San Luis and Baler" since there is no such Brgy. San Luis in Baler. The project is at the jurisdiction of the Municipalities of San Luis and Baler• Decrease in physical target due to the provision of embankment, slope protection at both sides of the proposed road and construction of box.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SUGAILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8G01998

2.4 IMP/LCA/AVS/DSS



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200566000 Project ID: P00240110LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of So. Bugallan Road, Brgy. Dimabuno, Dipaculao, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of So. Bugallan Road, Brgy. Dimabuno, Dipaculao, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 2.80 lane km	P 3.50 M /lane km	P 9.80 M	CW1- Construction of Concrete Road/ 2.032 lane km	P 4.82 M /lane km	P 9.80 M
EAO	-	P 200.00 T	EAO	-	P 200.00 T
Total:		P 10.00 M	Total:		P 10.00 M
Justification: <ul style="list-style-type: none">Decrease in physical target due to roadway excavation, provision of embankment at both sides of the proposed road, construction of lined canal and box culverts were considered in the approved POW.Increase in unit cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUNON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



2.4 DSM/LCA/AVS/DSS



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the modification of project under the FY2018 GAA, to wit:

<i>As per GAA/Original</i>			<i>As Modified</i>		
Project Description					
UACS No. 310108100088000 Project ID: P002008901Z OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads		
Dinadiawan-Madella Rd - K0297 + 750 - K0298 + 400			Dinadiawan-Madella Rd - K0297+750 - K0297+803.40, K0297+750 - K0297+815.90, K0297+833.50 - K0297+882.40, K0297+923 - K0297+941, K0298+331.60 - K0298+488, K0298+336.20 - K0298+394.50, K0298+407 - K0298+446, K0298+455 - K0298+488		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Road Slope Protection Structure/ 2,324.00 sq.m.	P 4,900.00 /sq.m.	P 11,387,600	CW1- Construction of Road Slope Protection Structure/ 2,817.00 sq.m.	P 4,042.46 /sq.m	P 11,387,600
EAO	-	P 232,400	EAO	-	P 232,400
Total:		P 11.62M	Total:		P 11.62M
Justification: <ul style="list-style-type: none">• Change in station limits due to the deletion of some portions of the original limits which were already constructed under the Calamity Fund. Other sections that require protection are also added based on the approved plans and POW.• The project target and unit cost is based on approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGNILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02032



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102100017000 Project ID: P002024721Z OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads Nueva Ecija-Aurora Rd - K0208 + 251 - K0211 + 757, K0216 + 327 - K0217 + 692 , K0218 + 000 - K0219 + 010, K0224 + 000 - K0226 + 000			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads Nueva Ecija-Aurora Rd - K0208 + 665 - K0211 + 757, K0216 + 327 - K0217 + 757 , K0218 + 000 - K0219 + 010, K0224 + 000 - K0226 + 000		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay/ 16.00 Lane Km.	P 5.157 M / Lane Km	P 82.51522M	CW1- Preventive Maintenance of Road: Asphalt Overlay/ 15.302 Lane Km.	P 5.392 M / Lane Km	P 82.51522M
EAO	-	P 2.99278M	EAO	-	P 2.99278M
Total:		P 85.508M	Total:		P 85.508M
Justification: <ul style="list-style-type: none">Decrease in physical target is due to the insufficiency of funds to complete the original target length of 16.00 lane km as per CY 2018 GAA.Inclusion in the CW1, the asphalt overlay on the existing concrete shoulders and the paving of unpaved shoulders based on the approved POW.To adjust the start station limit from K0208+251-K0211+757 to K208+665 - K0211+757 due to the decrease in the physical target based on the POW.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02029



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200534000 Project ID: P00258024LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Debucao - San Leonardo - Sta. Lucia Road, Ma. Aurora, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Debucao - San Leonardo - Sta. Lucia Road, Ma. Aurora, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 6.40 lane km	P 4.13M /lane km	P 26.46M	CW1- Construction of Concrete Road/ 5.24 lane km	P 5.05 M /lane km	P 26.46M
EAO	-	P 540.00T	EAO	-	P 540.00T
Total:		P 27.00M	Total:		P 27.00M
Justification:					
<ul style="list-style-type: none">Decrease in physical target due to the provision of embankment, slope protection structure, at both sides of the proposed road (for rice field portion) and construction of box culverts were considered in the approved POW.Increase in unit cost is based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUNLON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

24 DMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G01987



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109100064000 Project ID: P002009021Z OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads A Castañeda-Ma Aurora-Sn Luis Rd - K0197+880 - K0197+920, K0199+151 - K0199+187, K0199+264 - K0199+309.5, K0199+815 - K0199+851, K0200+237 - K0200+322.5, K0200+937 - K0200+982, K0202+148 - K0202+251.5, K0202+675 - K0202+715.5, K0202+800 - K0202+820, K0202+890 - K0202+940, K0204+293 - K0204+333.5, K0206+848 - K0206+1019, K0206+920 - K0206+960, K0208+000 - K0208+050, K0208+200 - K0208+400, K0208+549.5 - K0209+988, K0209+000 - K0209+330, K0213+490 - K0213+540, K0214+950 - K0214+990			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads A Castañeda-Ma Aurora-Sn Luis Rd - K0197+840 - K0197+940, K0199+140 - K0199+240, K0199+305 - K0199+360, K0199+780 - K0199+810, K0200+240 - K0200+320, K0200+332 - K0200+360, K0200+860 - K0200+940, K0202+095 - K0202+120, K0202+660 - K0202+740, K0202+800 - K0202+940, K0204+260 - K0204+300, K0206+740 - K0206+775, K0206+785 - K0206+965, K0208+000 - K0208+060, K0208+170 - K0208+400, K0208+633 - K0208+680, K0208+720 - K0208+800, K0208+966 - K0209+260, K0209+400 - K0209+640, K0209+830 - K0209+960, K0213+505 - K0213+547, K0214+960 - K0215+000		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Road Slope Protection Structure/ 9,097.00 sq.m.	P 3,464.31 /sq.m	P 31,514,840	CW1- Construction of Road Slope Protection Structure/ 7,763.04 sq.m.	P 4,059.60 /sq.m	P 31,514,840
EAO	-	P 643,160	EAO	-	P 643,160
Total:		P 32.158M	Total:		P 32.158M
Justification:					
<ul style="list-style-type: none"> Inclusion in the CW1, the construction of 240 m masonry canal in 3 sections, the roadway excavations (surplus common) and removal/replacement of affected trees prior to the Construction of Slope Protection (catchwall) at the mountain side based on the POW. Thus, the physical target of 9,097.00 sq.m. as reflected in the FY2018 GAA decreased from 9,097 sq.m. to 7,763.04 sq.m. Change in station limits based on actual area to be protected in order to prevent from slips, slope collapse and landslide based on the approved POW. Derived unit cost is based on the approved POW and DUPA. 					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 INM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G01985



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310208100039000 Project ID: P00201507L2 OO1 : Ensure Safe and Reliable National Road System – Network Development Program – Off-Carriageway Improvement - Secondary Roads Nueva Ecija-Aurora Rd - K0182 + 000 - K0183 + 486, K0183 + 505 - K0183 + 815, K0183 + 839 - K0188 + 998, K0189 + 220 - K0191 + 376, K0191 + 386 - K0193 + 000			OO1 : Ensure Safe and Reliable National Road System – Network Development Program – Off-Carriageway Improvement - Secondary Roads Nueva Ecija-Aurora Rd - K0182 + 000 - K0183 + 486, K0183 + 505 - K0183 + 815, K0183 + 839 - K0188 + 998, K0189 + 220 - K0191 + 376, K0191 + 386 - K0193 + 000, K0193+000 - K0194+051, K0194+141 - K0196+109, K0196+376 - K0196+980		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Off-Carriageway Improvement: Shoulder Paving/Construction / 37,661.00 sq. m.	P 2,562.33 /sq.m	P 96.500M	CW1- Off-Carriageway Improvement: Shoulder Paving/Construction / 45,043.00 sq. m.	P 2,142.39 /sq.m	P 96.500M
EAO	-	P 3.500M	EAO	-	P 3.500M
Total:		P 100.00M	Total:		P 100.00M
Justification: <ul style="list-style-type: none">Increase in target from 37,661.00 sq.m. tp 45,043.00 sq.m. since the allocation is more than enough to complete the project as per CY2018 GAA.Change in station limits due to extension of project limit, based on the approved plans.Derived unit cost is based on approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SUGUILLON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8G01986



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018


MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department


This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

<i>As per GAA/Original</i>			<i>As Modified</i>		
Project Description					
UACS No. 300116200545000 Project ID: P00240876LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, <u>Brgy. Binoan</u> , Casiguran, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, <u>Brgy. Bianoan</u> , Casiguran, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 4 Lane Km	P 3.68 M /lane km	P 14.70M	CW1- Construction of Concrete Road/ 5.19161 Lane Km	P 2.83 M /lane km	P 14.70M
EAO	-	P 300.00T	EAO	-	P 300.00T
Total:		P 15.00M	Total:		P 15.00M
Justification: <ul style="list-style-type: none">✓ <u>Typographical error. "Brgy. Binoan" should be "Brgy. Bianoan".</u>✓ <u>Increase in physical target to maximize the utilization of funds, from 4 lane km to 5.19161 lane km. The additional locations of existing gravel road were surveyed within the said barangay and considered in the approved POW.</u>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


DIMAS S. SOGUTLON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8G01989



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200553000 Project ID: P00240864LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, <u>Brgy. Lawag</u> , Dilasag, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, <u>Brgy. Lawang</u> , Dilasag, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 2 lane km	P 7.35M /lane km	14.70M	CW1- Construction of Concrete Road/ 3.20 lane km	P 4.593 M /lane km	P 14.70M
EAO	-	P 300.00T	EAO	-	P 300.00T
Total:		P 15.00M	Total:		P 15.00M
Justification:					
<ul style="list-style-type: none">• <u>Typographical error</u>, "Brgy. Lawag" should be "Brgy. Lawang".• <u>Increase in physical target</u> to maximize the utilization of funds, from 2 lane km to 3.2 lane km, hence, additional length of existing gravel road were surveyed within the said Barangay and considered in the approved POW.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 DIM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G01979



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102100084000 Project ID: P00200122LZ OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads		
Dingalan-Gabalgon Rd - K0180 + 026 - K0181 + 575, K0181 + 1010 - K0182 + 122			Dingalan-Gabalgon Rd - K0180 + 000 - K0181 + 468		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay/ 3.550 Lane Km.	P 5.040 M /lane km	P 17,892,840	CW1- Preventive Maintenance of Road: Asphalt Overlay/ 3.034 Lane Km.	P 5.897 M / lane km	P 17,892,840
EAO	-	P 365,160	EAO	-	P 365,160
Total:		P 18.258M	Total:		P 18.258M
Justification: <ul style="list-style-type: none">Inclusion in the CW1, the <u>asphalting of concrete shoulder at K0180+000 to K0181+180, causing the decrease in the physical target from 3.550 lane km to 3.034 lane km based on the POW.</u>Change in station limits from K0180+026-K0181+575 to K0180+000-K0181+468 and deletion of K0181+1010-K0182+122 based on the actual field validation.Increase in unit cost was based on the POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

24 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary





Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 28, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 27, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300117200696000 Project ID: P00258621LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Local Infrastructure Program Concreting of Culat-Cozo-San Idefonso Road, Casiguran, Aurora			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Local Infrastructure Program Concreting of Culat-Cozo-San Idefonso Road, Casiguran, Aurora		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 3.00 lane km	P 9.90 M /lane km	P 29.70M	CW1- Construction of Concrete Road/ 4.69 lane km	P 6.33 M /lane km	P 29.70M
EAO	-	P 300.00T	EAO	-	P 300.00T
Total:		P 30.00M	Total:		P 30.00M
Justification:					
<ul style="list-style-type: none">• <u>Increase in physical target</u> to maximize the utilization of funds, from 3.00 lane km to 4.69 lane km. The additional length of existing gravel road was surveyed along the said road and considered in the approved POW.• Derived unit cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGOILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 JMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G01976



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 22, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 21, 2018 of Regional Director **ANTONIO V. MOLANO, JR., CESO III, DPWH-Region III**, endorsing the request of District Engineer **REYNALDO C. ALCONCEL, Aurora DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310103100092000 Project ID: P00200296LZ OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads Baler-Cemento via Dicaloyungan - K0233 + 000 - K0234 + 323, K0235 + 000 - K0236 + 481, K0237 + 000 - K0237 + 927, K0237 + 958.10 - K0238 + 395 , K0238 + 486 - K0238 + 520			OO1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads Baler-Cemento via Dicaloyungan - K0233 + 000 - K0234 + 323, K0235 + 000 - K0236 + 481, K0237 + 000 - K0237 + 927, K0237 + 958.10 - K0238 + 395 , K0238 + 486 - K0238 + 520		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Preventive Maintenance of Road: Asphalt Overlay/ 8.554 Lane Km.	P 5.040 M /lane km	P 43,113,140	CW1- Preventive Maintenance of Road: Asphalt Overlay/ 8.527 Lane Km.	P 5.056 M /lane km	P 43,113,140
EAO	-	P 879,860	EAO	-	P 879,860
Total:		P 43.993M	Total:		P 43.993M
Justification: <u>Slight decrease in physical target.</u> <ul style="list-style-type: none">Decrease in physical target is due to the inclusion of existing paved road shoulder to be overlaid and paving of gravel shoulder, resulting to the shortening of length from 8.554 lane km to 8.527 lane km based on the approved POW.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



2.4 IMM/LCA/AVS/DSS