



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

June 09, 2017

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is Memorandum dated May 16, 2017 of OIC- **Regional Director POL M. DELOS SANTOS**, DPWH-XIII, favorably endorsing the Project Modification of the **Agusan del Norte District Engineering Office** under the FY 2017 GAA in the prescribed form (2017, version 2.1) to wit:

FROM	TO
<b>MFO1 - National Road Network Services: Construction and Maintenance of Bridges along National Roads-Replacement of Permanent Weak Bridges</b>  Replacement of Bridge Humilog Bridge (B00847MN) along Daang Maharlika (Surigao- Agusan Section)  <b>Allocation : ₱ 40.0 Million</b> <b>Physical Target : 165 sq.m.</b> <b>Unit Cost : ₱ 242,424.24/sq.m.</b>	<b>MFO1 - National Road Network Services: Construction and Maintenance of Bridges along National Roads-Replacement of Permanent Weak Bridges</b>  Replacement of Permanent Weak Bridges Humilog Bridge (B00847MN) along Daang Maharlika (Surigao-Agusan Section), K1219+625 – K1219+643  <b>Allocation :</b> <b>₱ 40.0 Million (Total)</b> ₱ 38,065,726.73(Bridge Replacement) ₱ 1,934,273.27 (ROW Acquisition) <b>Physical Target :</b> 289.80 sq.m. (Bridge Replacement) 200 sq.m. (ROW Acquisition) <b>Unit Cost :</b> ₱ 131,351.71/sq.m. (Bridge Replacement) ₱ 9,671.37/sq.m.(ROW Acquisition)

**JUSTIFICATION:**

Physical target of the project was increased since the type of work is the replacement and widening of bridge into 4 lanes, thus increasing the physical target by 124.80 sq.m. (from 165sq.m. to 289.8 sq.m.). The scope of work involves the concreting of road for both approaches with a total length of 0.444 lane km (222 lm). Further, the inclusion for the reserved payment of the acquisition of ROW since it was not provided in the FY 2017 GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), Program of Work (POW), Straight Line Diagram, Location Map, Geotagged Photos, BP202 and Certificate of Availability of Funds (CAF).

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGUILON, CESO II**  
Assistant Secretary for Mindanao Operations

**APPROVED/DISAPPROVED**

**MARK A. VILLAR**  
Secretary

**RAFAEL C. YABUT**  
Senior Undersecretary  
Officer-In-Charge

3.5 IMM/LCA/DSS

Department of Public Works and Highways  
Office of the Secretary

