



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MAR 15 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated February 19, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310205100156000 Project ID: P00200475MN OO1: Ensure Safe and Reliable National Road System Network Development Construction of Missing Links/New Roads			OO1: Ensure Safe and Reliable National Road System Network Development Construction of Missing Links/New Roads		
Sindangan – Bayog – Lakewood Road (Talinga-Dagohoy-Tinaplan-Titik), Zamboanga del Norte			Sindangan – Bayog – Lakewood Road (Talinga-Dagohoy-Tinaplan-Titik), Zamboanga del Norte		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 - Paving of Unpaved Road: 3.360 lane km	₱ 43,080,357.14 /lane km	₱ 144,750,000	CW-1 - Paving of Unpaved Road: 3.14 lane km	₱ 46,097,617.17 /lane km	₱ 144,746,517.91
EAO	-	₱ 5,250,000	CW-2 ROW 11.61 sq.m	₱ 300 /sq.m	₱ 3,482.09
Total		₱ 150,000,000	Total		₱ 150,000,000
Justification:					
1.The physical target has decreased due to huge excavation which constituted 45.18% of the total project cost so that the vertical and horizontal alignments meet with the DPWH Design Guidelines and Criteria to attain a safe and comfortable road for the riding public.					
2. Inclusion of Right Of Way Acquisition for smooth implementation of the project since same was not considered in the GAA.					

1. The physical target has **decreased** due to huge excavation which constituted 45.18% of the total project cost so that the vertical and horizontal alignments meet with the DPWH Design Guidelines and Criteria to attain a safe and comfortable road for the riding public.

2. Inclusion of Right Of Way Acquisition for smooth implementation of the project since same was not considered in the GAA.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. VABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02136