



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

25 APR 2018

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated April 10, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100311000 Project ID: P00200309MN					
001: Ensure Safe and Reliable National Road System Network Development – Construction of By-Pass and Diversion Roads			001: Ensure Safe and Reliable National Road System Network Development – Construction of By-Pass and Diversion Roads		
Zamboanga City Diversion Road (Cabaluay-Zambowood-Mampang Section), Package 1, Zamboanga City			Zamboanga City Diversion Road (Cabaluay-Zambowood-Mampang Section), Package 1, Zamboanga City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 - Construction of Concrete Road: 4.828 lane km	₱ 27,982,601.49 /lane km	₱ 135,100,000	CW-1 - Construction of Concrete Road: 3.52 lane km	₱ 38,380,681.82 /lane km	₱ 135,100,000
EAO	-	₱ 4,900,000	EAO	-	₱ 4,900,000.00
Total		₱ 140,000,000	Total		₱ 140,000,000
Justification:					
<ul style="list-style-type: none"><li>The project alignment requires massive roadway excavation of unsuitable materials because it will traverse through the ricefield resulting in the reduction of physical target from 4.828 lane km to 3.52 lane km since the cost of earthworks constitutes 66.87% of the total project cost.</li><li>Inclusion of drainage and slope protection structure for roadway stability and other design features to complement the concreting.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**

Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 NDJC/MSQ/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C02646