

Republic of the Philippines DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS **OFFICE OF THE SECRETARY**

Manila

2 4 APR 2018

MEMORANDUM

FOR

: MARK A. VILLAR

Secretary This Department

Respectfully submitted is the Memorandum dated 28 March 2018 of Regional Director **JORGE U. SEBASTIAN**, **JR., CESO III** of DPWH-IX, favorably endorsing the request for Project Modification of Zamboanga del Norte 1st District Engineering Office under FY 2018 GAA in the prescribed form (2018, version 6), to wit:

	As per GAA/Origina			As Modified		
Project Description						
UACS No. 300204100038000 Project ID: P00230009MN						
Convergence and Special Support - Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones Jct. Dipolog-Sindangan Road connecting to Bago Dalongdong (Joaquin Macias) in support of Rice, Rubber, Coconut, & Abaca Industries, Sindangan,				Convergence and Special Support - Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones Jct. Dipolog – Sindangan- Road connecting to Bago – Dalongdong (Joaquin Macias) in Support of Rice, Rubber, Coconut and Abaca Industries, Sindangan,		
Zamboanga del Norte Physical Target Unit Cost			Allocation	Zamboanga del Norte	1	
	-	Unit COSL	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1-Constr of Concrete 8.00 Lane	Road	₱9.650°M /lane km	₱ 77.200 M	CW-1-Construction of Concrete Road 6.200 Lane km	₱12.452 M /lane km	₱ 77.200 M
EAO			₱ 2.800 M	EAO	-	₱ 2.800 M

Justification:

Total

The decrease in physical target from 8.00 lane km to 6.20 lane km was due to the following:

80.0 M

• The actual terrain of the road is mountainous instead of the anticipated flat and there is a significant correction in the existing road gradient and the consideration of other design features to complement the concreting.

Total

₽

80.0 M

Inclusion of metal guardrails & pavement markings for road safety, slope protection structures for roadway stability and drainage system, thus higher unit cost per lane km.

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.

RAFAEL)CARABUT

RAFAEL CXYABUT Senior Undersecretary Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR Secretary

2.1 NDJC/MSQ/RCY

Department of Public Works and Highways Office of the Secretary

WIN8C02621