



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

07 MAY 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated March 8, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX, favorably endorsing the request for Modification of **District Engineer ELNORA P. GONGB**, Zamboanga Sibugay 1st DEO to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 320102100515000 Project ID: P00220561MN					
OO2: Protect Lives and Properties			OO2: Protect Lives and Properties		
Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers			Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers		
Construction of Flood Control structure, (Revetment Wall) along Sibuguey River, Brgy. Bulawan, Payao, Zamboanga Sibugay (Sta. 00+986.20 - Sta. 01+261.20)			Construction of Flood Control structure, (Revetment Wall) along Sibuguey River, Brgy. Bulawan, Payao, Zamboanga Sibugay (Sta. 01+144.50 - Sta. 01+265 & Sta. 00+560 – Sta. 00+666)		
Physical Target	Unit Cost (Php)	Allocation (Php)	Physical Target	Unit Cost (Php)	Estimated Cost (Php)
CW-1 – Construction of Revetment: 233 Lineal meters	107,072.36 / Lineal meters	24,947,860	CW-1 – Construction of Revetment: 226.50 Lineal meters	110,145.08 / Lineal meters	24,947,860
EAO		509,140	EAO		509,140
Total		25,457,000	Total		25,457,000
Justification:					
The decrease in physical target from 233 lineal meters to 226.50 lineal meters is due to:					
<ul style="list-style-type: none">• The increase of pile length from 6 meters to 8 meters based on approved plan.• The thickness of concrete slope protection increases from 0.10 meter to 0.20 meter resulting to the increase in unit cost.• Change in station limits to prioritize sections which are deemed critical for flooding and scouring.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02937