

Republic of the Philippines DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS **OFFICE OF THE SECRETARY** 05 JUN 2018

Manila

## MEMORANDUM

FOR : MARK A. VILLAR Secretary

This Department

Respectfully submitted is the Memorandum dated 29 Regional Director Jorge U. Sebastian, Jr., CESO III of DPWH-IX, favorably endorsing the Project January Modification of Zamboanga del Sur 1st District Engineering Office under FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100126000 Project ID: P00201351MN 001: Ensure Safe and Reliable National Road Network Development – Road Widening – To Vi			001: Ensure Sa	fe and Reliable N	ational Road
Network Development – Road Widening – Tertiary Roads Jct Aurora-Monte Alegre-Labangan Jct Rd - K1640+400 - K1641+400			OO1: Ensure Safe and Reliable National Road Network Development – Road Widening – Tertiary Roads Jct Aurora-Monte Alegre-Labangan Jct Rd - K1640+400 - K1641+320		
Physical Target	Unit Cost (Php)	Allocation (Php)	Physical Target	Unit Cost	Estimated
CW-1 – Road Widening <b>2.08</b> lane km	12.25 M /lane-km	25.48 M	CW-1 – Road Widening <b>1.84</b> lane km	(Php) 13.848 M /lane-km	<b>Cost</b> (Php) 25.48 M
EAO	-	0.520 M	EAO	-	0.520 M
Total Justification:		26.0 M	Total		26.0 M

Decrease in physical target by 0.240 lane km. (from 2.08 lane km to 1.84 lane km) due to the ff. Removal of existing road structures, residential and commercial buildings within the right of way

Additional cost for hauling of aggregates since the distance is 30kms from the source with sufficient supply of the required quantity.

Inclusion of drainage and slope protection structure to accommodate structure runoff and stabilize the slope particularly of embanked section and miscellaneous structures for traffic safety.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAE ABUT

Senior Undersecretary Undersecretary for Mindanao Regional Operations

APPROVED DISAPPROVED:

MARK A. VILLAR Secretary

2.1 NDJC/ACF/RCY

RAFAEL ABUT Senior Undersecretary Officer-In-Charge

Department of Public Works and Highways Office of the Secretary

