



29 JUN 2018

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated June 28, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310211100026000 Project ID: P00200845MN OO1: Ensure Safe and Reliable National Road System - Network Development – Paving of Unpaved Roads – Secondary Roads			OO1: Ensure Safe and Reliable National Road System - Network Development – Paving of Unpaved Roads – Secondary Roads		
Zamboanga West Coastal Road (Limpapa – Sibuco Section) – (S01166MN) Chainage 4269 – Chainage 9000, Chainage 9070 – Chainage 9339			Zamboanga West Coastal Road (Limpapa – Sibuco Section) – (S01166MN) Chainage 4000 – Chainage 5411.66 Chainage 5441.53 – Chainage 9029.87		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 - Paving of Unpaved Road: 10.00 lane km	₱ 24,125,000 /lane km	₱ 241,250,000	CW-1 - Paving of Unpaved Road: 10.00 lane km	₱ 24,049,209.30	₱ 240,492,093.05
			ROW		
			2,526.36 sq.m	₱ 300/sq.m	₱ 757,906.95
EAO	-	8,750,000	EAO	-	8,750,000.00
Total		₱ 250,000,000	Total		₱ 250,000,000

Justification:

- The station limits were adjusted to reflect the correct station limit and to avoid overlapping with the on-going construction of bridge projects based on the result of actual survey.
- Inclusion of Right of Way Acquisition for smooth implementation of the project since same was not included in the GAA.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

  
**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C03328