

June 9, 2020

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 18 March 2020 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, endorsing the request of **District Engineer VERONICO O. MICARANDAYO, Zamboanga del Norte 3<sup>rd</sup> District Engineering Office**, for the **modification** of the project under FY 2020 GAA, to wit;

As per GAA/Original			As Modified		
Project Description			Project Description		
UACS No. 310111100241000 Project ID: P00400398MN			UACS No. 310111100241000 Project ID: P00400398MN		
OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary Roads			OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary Roads		
Jct Polo-Dapitan Park Natl Rd - K1825+(-260) - K1825+180, K1826+640 - K1827+883			Jct Polo-Dapitan Park Natl Rd - K1825+(-260) - K1825+180, K1826+172 - K1827+300		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 - Construction of Drainage Structure along Road/ 1,687 lm	P 9.45T/ lm	P 15.94852M	CW1 - Construction of Drainage Structure along Road/ 1,572 lm	P 10.14537T/ lm	P 15.94852M
ROW Acquisition / 400 sq.m.	P 1.0T/ sq.m.	P 400.0T	ROW Acquisition / 400 sq.m.	P 1.0T/ sq.m.	P 400.0T
EAO	-	P 325.48T	EAO	-	P 325.48T
Total:		P 16.674M	Total:		P 16.674M
Justification:					
<ul style="list-style-type: none"><li>Increase in unit cost due to the increase of excavation to attain the elevation of the drainage outlet which is much lower than the elevation at the beginning of the project. Removal and relocation of utilities affected by the project is also incorporated in the Program of Work.</li><li>Change in the stationing due to the decrease in physical target.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**DIMAS S. SOGUNON, CESO I**  
Undersecretary for Regional Operations in Mindanao

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN0G02934