



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MAR 26 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully forwarded is the letter dated March 12, 2018, of OIC – Regional Director **POL M. DELOS SANTOS**, DPWH - REGION XIII, favorably endorsing the request for Project Modification of Agusan del Sur 1st District Engineering Office under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100382000 Project ID: P00200467MN OO1: Ensure Safe and Reliable National Road System Network Development Construction of By-pass and Diversion Roads Talaogon ByPass Road, incl. ROW, Agusan del Sur			OO1: Ensure Safe and Reliable National Road System Network Development Construction of By-pass and Diversion Roads Talaogon ByPass Road, incl. ROW, Agusan del Sur		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Allocation
CW-1 – Construction of Concrete Road: 0.951 lane km	17,881,472.13 / lane km	17,005,280.00	CW-1 – Construction of Concrete Road: 0.612 lane km	40,465,076.58 /lane km	24,764,626.87
ROW – 120,000.00 sq.m	75.00 / sq.m	9,000,000.00	ROW – 18,360.00 sq.m	67.574 / sq.m	1,240,653.13
EAO	-	530,720.00	EAO	-	530,720.00
Total:		26,536,000.00	Total:		26,536,000.00
Justification: The modification is requested due to the following: <ul style="list-style-type: none">The project allocation in the GAA is insufficient to complete the original physical target due to huge volume of embankment from borrow (constitutes 49.91% of the total project cost) to attain the designed elevation of the road.ROW cost was reduced based on the actual validation of affected properties and current market value.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT
Senior Undersecretary
Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8C02607