



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 27, 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO, JR.**, endorsing their request for approval of **Modification** of the project under FY 2018 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300203100075000 Project ID: P00230213LZ					
Convergence And Special Support Program Construction/ Improvement of Access Roads leading to Declared Tourism Destinations			Convergence And Special Support Program Construction/ Improvement of Access Roads leading to Declared Tourism Destinations		
Dinadiawan - Ditawini Bypass Road leading to Tourism Sites/Destinations, Brgy. Dinadiawan, Dipaculao, Aurora			Dinadiawan - Ditawini Bypass Road leading to Tourism Sites/Destinations, Brgy. Dinadiawan, Dipaculao, Aurora		
Type of Work / Physical Target	Unit Cost	Allocation	Type of Work / Physical Target	Unit Cost	Estimated Cost
CW1 – Construction of Concrete Road/ 8.879 lane Km	₱ 14.944M /lane Km	₱ 132.687M	CW1 – Construction of Concrete Road/ 6.00 lane Km	₱ 20.153M /lane Km	₱ 120.916M
-	-	-	CW2 – Construction of Road Slope Protection/ 1.635 sq.m	₱ 7.199M /sq.m	₱ 11.771M
EAO	-	₱ 4.813M	EAO	-	₱ 4.813M
Total		₱ 137.50M	Total		₱ 137.50M
Justification:					
<ul style="list-style-type: none">Decrease in physical target and increase in unit cost due to massive volume of excavation Item 102 Surplus Road Excavation (Hard). Further, the price increase of construction materials contributed also to the increase in unit cost.Additional of Slope Protection Component to stabilize the cut slope of the mountain.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 LDM/AVS/ERP/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02265