



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 27, 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

This refers to the memorandum dated 12 March 2018 of **DPWH Region III Director ANTONIO V. MOLANO, JR.**, endorsing their request for approval of **Modification** of the project under FY 2018 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description			Project Description		
UACS No.310201100137000 Project ID: P00201211LZ			OO-1: Ensure Safe and Reliable National Road System Network Development Program - Road Widening Primary Roads		
OO-1: Ensure Safe and Reliable National Road System Network Development Program - Road Widening Primary Roads			OO-1: Ensure Safe and Reliable National Road System Network Development Program - Road Widening Primary Roads		
Jose Abad Santos Ave (JASA) K0076 + (-010) - K0076 + 489, K0076 + 530.70- K0078 + 475, K0078 + 501.10- K0081 + 000			Jose Abad Santos Ave (JASA) K0076 + (-010) - K0076 + 319, K0076 + 571.03 - K0077 + 174, K0077 + 421.40- K0078 + 291.30, K0078 + 680 -K0079 + 630.40, K0079 + 789.70- K0081 + 000		
Type of Work / Physical Target	Unit Cost	Allocation	Type of Work / Physical Target	Unit Cost	Estimated Cost
CW-1- Road Widening / 9.871 ln. km.	P14,119 M / ln. km.	P 139.366 M	CW-1- Road Widening / 7.9114ln. km.	P12,8009 M/ ln. km.	P101,270 M
			CW-2- Road Reconstruction from Paved to Concrete/3.620 ln. km.	P8,649 M/ln. km.	P31.312 M
EAO		P5.055 M	POW - ROW/ Acquisition / 19,777.85sq.m.	P343.01 /sq.m.	P6,784 M
			EAO	-	P5.055 M
Total		P 144.421M	Total		P 144.421M
Justification: The modification is hereby sought due to the following reasons; 1. Addition of Component: CW-2 must be specified to reflect the targets for the reconstruction of existing asphalt pavement. 2. ROW must be included for the acquisition of 30m ROW. 3. Decrease in the physical target for CW-1 is due to the exclusion of intersections and bridge approaches within the specified limits. 4. Unit cost for CW-1 was reduced to the need to reconstruct the outer lanes of the existing carriageway to facilitate transition to the widened lanes.					

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.

DIMAS S. SOGUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V& CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

ROBERTO R. BERNARDO
Undersecretary
OFFICER - IN - CHARGE

2.4 mkSa/AVS/ERP/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02090