



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

July 24, 2020

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 10 June 2020 of **DPWH Region IX Director CAYAMOMBAO D. DIA** endorsing the request of **District Engineer REYNERIO P. ALCACHUPAS, Zamboanga del Sur 1st, District Engineering Office**, for the approval of the Modification of the hereunder project covered by CY 2020 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310201100596000 Project ID : P00400272MN		OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads			
Jct Aurora-Ozamis City Rd - K1631 + 229 - K1632 + 959		Jct Aurora-Ozamis City Rd - K1631 + 220 - K1631 + 700			
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Road Widening/ 3.500 lane km	₱ 9,800,000.00 / lane km	₱ 34,300,000.00	CW1 – Road Widening/ 0.96 lane km	₱ 35,729,166.67/ lane km	₱ 34,300,000.00
EAO	-	₱ 700,000.00	EAO	-	₱ 700,000.00
Total		₱ 35,000,000.00	Total		
Total		₱ 35,000,000.00	Total		
Justification:					
Decrease in physical target by 2.54 lane km (from 3.5 lane km to 0.96 lane km) due to the following;					
- Large earthworks cost which amounts to 40.63% of the total cost because of the actual terrain that requires big quantity of excavation of soft and hard rock. - Large Drainage and Slope Protection Structures cost which amounts to 28.70% of the total cost for the stability of the terrain.					
Change in stationing due to the decrease in the physical target.					

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval. *subject to RD Certificate for cost re-estimation of unit cost*

DIMAS S. SOGUILON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN0G02884