



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

10675

July 30, 2020

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 06 July 2020 of **DPWH Region IX Director CAYAMOMBAO D. DIA** endorsing the request of **District Engineer AMINODIN P. MANIRI, Zamboanga del Sur 2nd, District Engineering Office**, for the approval of the Modification of the hereunder project covered by CY 2020 General Appropriation Act (GAA), to wit;

As per GAA/Original		As Modified			
Project Description		Project Description			
UACS No. 310212100154000 Project ID : P00400448MN		OO1: Ensure Safe and Reliable National Road System - Network Development - Paving of Unpaved Roads - Tertiary Roads			
OO1: Ensure Safe and Reliable National Road System - Network Development - Paving of Unpaved Roads - Tertiary Roads		OO1: Ensure Safe and Reliable National Road System - Network Development - Paving of Unpaved Roads - Tertiary Roads			
Imelda-Bayog-Kumalarang-Lapuyan-Margosatbig Rd - (S01184MN) Chainage 6450 - Chainage 7780, Chainage 9468 - Chainage 9500		Imelda-Bayog-Kumalarang-Lapuyan-Margosatbig Rd - (S01184MN) Chainage 6450 - Chainage 6500, Chainage 9468 - Chainage 9780			
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CWI – Paving of Unpaved Roads/ 2.724 lane km	₱ 17,988,252.57/ lane km	₱ 49,000,000.00	CWI – Paving of Unpaved Roads / 2.724 lane km	₱ 17,988,252.57/ lane km	₱ 49,000,000.00
EAO	-	₱ 1,000,000.00	EAO	₱ 35,971,111.11/ lane km	₱ 1,000,000.00
Total ₱50,000,000.00		Total ₱50,000,000.00			
Justification: <i>No change in physical target</i> <ul style="list-style-type: none">The station limits were adjusted to avoid overlapping with the existing concrete pavement and to connect the road construction to the existing project funded under the FY 2019 GAA for continuity based on the result of the conducted actual survey. (See attached Straight Line Diagram)The physical target of this project is maintained despite the change of stations from Chainage 6450 – Chainage 7780, Chainage 9468 – Chainage 9500 to Chainage 6450 – Chainage 6500, Chainage 9468 – Chainage 9780 to avoid gap in between this project and the adjacent existing concrete pavement.					

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval.

DIMAS S. SOGUILON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary