



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 12, 2021

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 08 April 2021 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, requesting for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204101149000 Project ID: P00502112MN					
OO1: Ensure Safe and Reliable National Road System - Network Development - Construction of Bypass and Diversion Roads			OO1: Ensure Safe and Reliable National Road System - Network Development - Construction of Bypass and Diversion Roads		
NRJ Zamboanga City Labuan-Limpapa Road (Sinunuc-Malagutay-San Roque Section),Zamboanga City			NRJ Zamboanga City Labuan-Limpapa Road (Sinunuc-Malagutay-San Roque Section),Zamboanga City		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 5.960 Lane Km	₱ 16,515,100.67/ Lane Km	₱ 98,430,000.00	CW1- Construction of Concrete Road/ 5.72 Lane Km	₱ 17,229,147.66/ Lane Km	₱ 98,550,724.64
EAO	-	₱ 3,570,000.00	EAO	-	₱ 3,449,275.36
Total:		₱ 102,000,000.00	Total:		₱ 102,000,000.00
Justification:					
<ul style="list-style-type: none">The physical target decreased from 5.960 lane km to 5.72 lane km due to the massive earthworks of which Item 102(2) Surplus Common Excavation and Item 104(1)a1 Embankment from Roadway Excavation contributes 69.55% (₱ 14,966,260.62) and 16.40% (₱ 3,528,364.50) respectively of the total earthworks cost. The road project requires adjustments on horizontal and vertical alignments to meet the DPWH Design Guidelines and Criteria.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

EUGENIO R. RIPO JR.
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

