



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAY
OFFICE OF THE SECRETARY
Manila

Reference Number:	IX - 049
Project ID:	P00502086MN

April 13, 2021

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 08 April 2021 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, requesting for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original		Project Description		As Modified	
UACS No. 310204101151000 Project ID: P00502086MN		OO1: Ensure Safe and Reliable National Road System - Network Development - Construction of Bypass and Diversion Roads Sominot-Mahayag Road, Zamboanga del Sur		OO1: Ensure Safe and Reliable National Road System - Network Development - Construction of Bypass and Diversion Roads Sominot-Mahayag Road, Zamboanga del Sur	
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 - Construction of Concrete Road 5.727 Lane km	₱ 17,187,008.91/ Lane km	₱98,430,000.00	CW1 - Construction of Concrete Road 2.020 Lane km	₱48,679,016.2/ Lane km <i>₱904/km</i>	₱98,331,612.72
EA0	-	₱ 3,570,000.00	EA0		₱3,441,606.45
			Subtotal: ₱101,773,219.17		
			Excess: ₱ 226,780.83		
Total: ₱102,000,000.00			Total: ₱102,000,000.00		
Justification: <ul style="list-style-type: none">The physical target decreased from 5.727 lane km to 2.02 lane km due to Removal of unsuitable 0.60 meters below natural grade line and replace it with huge volume of Item 104(5) Boulder Fill to stabilize the base foundation.The huge volume of Item 104(5) Boulder Fill is necessary to raise the foundation up to 2.0 meters in consideration of the highest flood level based on actual survey and detailed engineering design. It is needed to alleviate flooding and to comply to the DPWH Design Guidelines and Criteria to ensure stability.Due to the massive volume of earthworks, the excess amount of ₱ 226,780.84 is not sufficient to further extend the actual length of the project. <i>Note: Unit Cost is very high.</i>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

See attached certificate from Regional Office of the Secretary for approval.

ROGENIO R. PIPO JR.
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.3 mksa/LCA/AVS/ERP

Department of Public Works and Highways
Office of the Secretary
WIN1EO2600