



REPUBLIC OF THE PHILIPPINES
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 29, 2021

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated April 14, 2021 of **DPWH Region XI OIC - Director REY PETER B. GILLE**, endorsing the request of **District Engineer RICHARD A. RAGASA**, Davao City DEO, for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300109201088000 Project ID: P00550495MN Local Program - Flood Control and Drainage - Drainage / Protection Works - Local Infrastructure Program Construction/Upgrading of Drainage Structures, Barangay 30-C, Davao City			Local Program - Flood Control and Drainage - Drainage / Protection Works - Local Infrastructure Program Construction/Upgrading of Drainage Structures, Barangay 30-C, Davao City		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Drainage Structure: 140 ln. m	₱ 21,214.29/ ln. m	₱ 2,970,000.00	CW1- Construction of Drainage Structure: 110 ln. m	₱ 27,000.00/ ln. m	₱ 2,970,000.00
EAO	-	₱ 30,000.00	EAO	-	₱ 30,000.00
Total:		₱ 3,000,000.00	Total:		₱ 3,000,000.00
Justification: Decrease in physical target from 140 ln. m to 110 ln. m due to the following; <ul style="list-style-type: none">The project design requires 910mm dia RCPC including eight (8) 910mm dia manhole with iron ductile material as cover instead of the anticipated installation of lined canal, hence, higher unit cost.Substantial volume of earthworks (142.10 cu.m) aggregate subbase course as embankment material including foundation fill, shoring and cribbing for drainage structures and road construction.Inclusion of 1.73m wide 0.230mm thick PCCP to address the remaining unpaved section of 8m in order to fill the gap for concreting using 7-day PCCP since road section is located within a highly urbanized area.Scope of work also includes miscellaneous structures (curb and gutter and sidewalk) and removal of structures and obstruction (existing PCCP).					

see RD/DE Cert of Cost Estimation.
Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highway
Office of the Secretary



WIN1E02648