



MAR 23 2023

MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated March 7, 2023 of **Regional Director ROSELLER A. TOLENTINO – DPWH Regional Office III**, endorsing the request of **District Engineer RODERICK A. ANDAL, Aurora District Engineering Office** for the approval of **Modification** of the project under the FY 2023 General Appropriations Act (GAA), to wit;


As per GAA/Original			As Modified		
Project Description					
UACS No. 310111100490000 Project ID: P00712198LZ					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads		
Nueva Ecija-Aurora Rd - K0175 + 800 - K0176 + 140 , K0202 + 000 - K0204 + 000 , K0212 + 000 - K0212 + 970 , K0212 + 971 - K0213 + 000 , K0217 + 000 - K0217 + 651 , K0218 + 320 - K0221 + 753			Nueva Ecija – Aurora Rd - K0175+884- K0176+143.40 , K0202+000- K0202+096 , K0202+300- K0202+493.80 , K0202+775.50- K0202+796 , K0203+132.50- K0203+217 , K0203+436- K0203+938 , K0212+000- K0213+040 , K0217+000- K0217+691.30 , K0219+650- K0221+583.40		
Type of Work / Physical Target	Unit Cost ('000)	Allocation ('000)	Type of Work / Physical Target	Unit Cost ('000)	Estimated Cost ('000)
CW1 – Construction of Drainage Structure along Road/ 15,328 Lineal meters	P6.29566 8058/ Lineal meters	P96,500.00	CW1 – Construction of Drainage Structure along Road/ 7,760 Lineal meters	P9.928448 454/ Lineal meters	P77,044.76
			CW2 – Off-Carriageway Improvement: Shoulder Paving/ Construction / 11,158.90 Square meters	P1.743472 923/ Square meters	P19,455.24
EAO	-	P 3,500.00	EAO	-	P 3,500.00
Total		P100,000.00	Total		P100,000.00
Justification:					
<ul style="list-style-type: none">Change in physical target due to inclusion of Off-Carriageway Improvement: Shoulder Paving/Construction in scope of works.Prioritized the sections which were identified with poor drainage systems and excessive floodings. Also, the allotted budget can cover additional sections of Shoulder Paving/Construction in reference to DPWH Detailed Unit Price Analysis (DUPA) and approved POW.					
Attached are the following supporting documents.					
<ul style="list-style-type: none">Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design					


Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


ANTONIO V. MOLANO, JR.


Assistant Secretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

2.6 BCL/RRB

Project ID: P00712198LZ

Department of Public Works and Highways
Office of the Secretary



WIN3F06981