

05-02479



MAY 23 2023  
MEMORANDUM

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

FOR : **MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the memorandum dated April 17, 2023 of **Regional Director ROSELLER A. TOLENTINO – DPWH Regional Office III**, endorsing the request of **District Engineer Ruben S. Santos, Jr., Bulacan Sub-DEO** requesting for the approval of **Modification** of the project under the FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310103101065000 Project ID: P00714672LZ  ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads  Old Cagayan Valley Rd - K0054+(-1003) - K0054+759			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads  Old Cagayan Valley Rd - K0054+(-1003) - K0054+066		
Type of Work / Physical Target	Unit Cost (P'000)	Allocation (P'000)	Type of Work / Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Preventive Maintenance of Road: Asphalt Overlay / 3.524 Lane Km	₱13,691.8 2747/ Lane Km	₱48,250.00	CW1 – Preventive Maintenance of Road: Asphalt Overlay / 2.138 Lane Km	₱22,567.8 2039/ Lane Km <i>₱45M/km</i>	₱48,250.00
EAO		₱1,750.00	EAO		₱1,750.00
Total		₱50,000.00	Total		₱50,000.00
Justification:					
<ul style="list-style-type: none"><li>Modification of station limits to match the target length on the approved DED.</li><li>The physical target based on General Appropriations Act 2023 is 3.524 lane km, it should be 2.138 lane km as per Approved Plan and Program of Works.</li><li>The unit costs have increase based on the approved DED in consideration of the approved 4th Quarter of 2022 Construction Materials Price Data (CMPD). Said estimates were considered reasonable per approved POW/DUPA.</li></ul>					
Attached are the following supporting documents.					
<ul style="list-style-type: none"><li>Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

  
**ERIC A. AYAPANA**

Assistant Secretary for Operations in NCR,  
Regions III, IV-A, IV-B, V, VI, VII and VIII

**Recommending Approval:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and  
Public-Private Partnership Services

  
**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Operations in NCR,  
Regions III, IV-A, IV-B, V, VI, VII and VIII

**APPROVED/~~DISAPPROVED~~:**

  
**MANUEL M. BONOAN**  
Secretary

2.6 BCL/RRB

Project ID: P00714672LZ

Department of Public Works and Highways  
Office of the Secretary



WIN3F07393