



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

JUN 19 2023

MEMORANDUM

FOR : MANUEL M. BONOAN
Secretary
This Department

This refers to the memorandum dated May 04, 2023 of **Regional Director ROSELLER A. TOLENTINO** – **DPWH Regional Office III**, endorsing the request of **District Engineer RUBEN S. SANTOS, JR.** – **DPWH BULACAN SUB DEO**, for the approval of **Modification** of the project under the FY 2023 General Appropriations Act (GAA), to wit;


As per GAA/Original			As Modified		
Project Description					
UACS No. 320101108945000 Project ID: P00727400LZ					
ORGANIZATIONAL OUTCOME 2 : Protect Lives and Properties Against Major Floods-Flood Management Program-Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems			ORGANIZATIONAL OUTCOME 2 : Protect Lives and Properties Against Major Floods-Flood Management Program-Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems		
Construction of Flood Control Structure along Maasim River, Sta. 8+400 - Sta. 8+775, Brgy. Upig, San Ildefonso, Bulacan			Construction of Flood Control Structure along Maasim River, Sta. 8+400 - Sta. 8+705, Brgy. Upig, San Ildefonso, Bulacan		
Type of Work / Physical Target	Unit Cost ('000)	Allocation ('000)	Type of Work / Physical Target	Unit Cost ('000)	Estimated Cost ('000)
CW-1- Construction of Flood Mitigation Structure/ 375 Lineal meters	₱257.333333/ Lineal meters	₱96,500.00	CW-1- Construction of Flood Mitigation Structure/ 305 Lineal meters	₱316.393443/ Lineal meters	₱96,500.00
EAO	-	₱3,500.00	EAO	-	₱3,500.00
Total		₱100,000.00	Total		₱100,000.00
Justification: <i>Per BOC Cmt review dated 7/7/23.</i>					
<ul style="list-style-type: none">Modification of station limits to match the target length on the approved DED.The physical target based on General Appropriations Act 2023 is 375 lineal meter, it should be 305 lineal meter as per Approved Plan and Program Works. <p>The unit costs have increase based on the approved DED in consideration of the approved 4th Quarter of 2022 Construction Materials Price Data (CMPD). Said estimates were considered reasonable per approved POW/DUPA.</p>					
Attached are the following supporting documents,					
<ul style="list-style-type: none">Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design					

Based on our evaluation, the submitted request for modification of the said project is in order.
Hence, the said request is hereby recommended for the Secretary's consideration and approval.



ERIC A. AYAPANA

Assistant Secretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Services


ROBERTO R. BERNARDO, CESO I

Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:


MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN3F07612

2.6 BCL/RRB

Project ID: P00727400LZ