



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

MEMORANDUM


FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII
This Department

This refers to the memorandum dated March 2, 2023 of **Regional Director ROSELLER A. TOLENTINO – DPWH Regional Office III**, endorsing the request of **District Engineer ELPIDIO Y. TRINIDAD, Nueva Ecija 2nd DEO** for the approval of **Modification** of the project under the FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310106100914000 Project ID: P00712956LZ					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads		
Sta Rosa-Fort Magsaysay Rd - K0108 + (-859) - K0108 + (-256)			Sta Rosa-Fort Magsaysay Rd - K0108 + (-421.00) - K0108 + (-240.00), K0108 + (-203.90) - K0108 + (-187.50), K0108 + (-147.00) - K0108 + (-142.50), K0121 + 135.00 - K0121 + 543.90		
Type of Work / Physical Target	Unit Cost ('000)	Allocation ('000)	Type of Work / Physical Target	Unit Cost ('000)	Estimated Cost ('000)
CW-1- Road Widening / 1.206 lane kilometer	P8,261.7413/ Lane-km	P 9,963.66	CW-1- Road Widening / 1.2216 lane kilometer	P8,156.2377/ Lane-km	P 9,963.66
EAO		P 203.34	EAO	P 16.2 m / u.	P 203.34
Total		P 10,167.00	Total		P 10,167.00
Justification:					
<ul style="list-style-type: none">The increase physical target and decrease cost is in accordance with the derived unit cost based on approved POW and DED consolidated on the latest CMPD.Adjustment in station limit is indeed necessary in order to rehabilitate dilapidated portion of the road section due to overloaded trucks going to and from the province.					
Attached are the following supporting documents.					
<ul style="list-style-type: none">Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design					


Q

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.



ANTONIO V. MOLANO, JR.
Assistant Secretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:



MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Services

APPROVED/DISAPPROVED:



ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

2.6 BCL/RRB

Project ID: **P00712956LZ**