



22 MAR 2023
MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII
This Department

This refers to the memorandum dated February 17, 2023 of **Regional Director ROSELLER A. TOLENTINO**, DPWH, Region III, endorsing the request of **District Engineer GREGORIO D. AUDEA, JR. – DPWH Pampanga 2nd DEO**, for the approval of the **Modification** of project under FY 2023 General Appropriation Act (GAA), to wit


As per GAA/Original			As Modified		
Project Description					
UACS No. 310207100252000 Project ID: P00712326LZ OO-1: Ensure Safe and Reliable National Road System – Network Development Program-Off Carriageway Improvement-Primary Roads Jose Abad Santos Ave (JASA)- K0083 + 973 - K0084 + 360, K0085 + 000 - K0086 + 932			OO-1: Ensure Safe and Reliable National Road System – Network Development Program-Off Carriageway Improvement-Primary Roads Jose Abad Santos Ave (JASA) - K0083 + 973 - K0084 + 380, K0085 + 052 - K0086 + 260.24, K0086 + 478.06- K0086 + 952		
Type of Work / Physical Target	Unit Cost ('000)	Allocation ('000)	Type of Work / Physical Target	Unit Cost ('000)	Estimated Cost ('000)
CW-1- Off-Carriageway Improvement: Paving Shoulders / 11,378.95 sq.m.	₱3.900467/ Sq.m.	₱44,383.22	CW-1- Off-Carriageway Improvement:Paving of Shoulders/ 10,299.99 sq.m.	₱4.309055/ Sq.m.	₱44,383.22
EAO	-	₱905.78	EAO	-	₱905.78
Total		₱45,289.00	Total		₱45,289.00
Justification: <ul style="list-style-type: none">Physical target of 11,378.95 sq.m. was changed to 10,299.99 sq.m. based on the actual detailed engineering and on the quantities considered in the approved POW.Removal and reconstruction from asphalt to concrete of the dilapidated carriageway at K0086+097.50-K0086+199.34 is necessary and was considered. Attached are the following supporting documents. <ul style="list-style-type: none">Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.


ANTONIO V. MOLANO, JR.

Assistant Secretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

Recommending Approval:


MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

APPROVED/DISAPPROVED:


ROBERTO R. BERNARDO, CESO I

Undersecretary for Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

2.6 BCL/RRB

Project ID: P00712326LZ